

## Status of Abattoir Projects approved in the 11th Plan

As on 13.09.2017							
Rs. in lakh							
S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
1.	Greater Hyderabad Municipal Corporation, Hyderabad.	Andhra Pradesh	Sheep-2000 per day and Cattle-600 per day.	3284	1455.053	1455.053	Completed on 28.01.2015.
2.	Municipal Corporation Shimla, Shimla.	Himachal Pradesh	Sheep/ Goat (Jhatka)- 200 animal per 8 hrs,  Sheep/Goat (Halal)- 50 animals per 8 hrs, Pig- 50 animals per 8 hrs., Birds 250-300 per hrs. /2000birds per shift of 8 hrs.	2642	1500.00	1500.00	Completed on 09.05.2014.
3.	Srinagar Municipal Corporation.	J&K	5000 Sheep & Goat per day	2452	1500.00	141.00	On-going.  1st instalment (10% of grant-in-aid released) released on 10.08.2009.  Revised project approved on 27.10.2016. The Approval

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
							Committee approved (a) change in the Project implementing Agency from J&K SSPB to SMC, (b) change in the site of the project from Wanihama to Aloochoi Bagh and (c) change in the grant amount from Rs. 1410 lakh to Rs. 1500 lakh to be given in four instalments subject to standard conditions and scheme guidelines. The project tenure will be as per the guidelines issued on 09.09.2008 with project period as 18 months (this is 11 <sup>th</sup> plan project). Thus this project is required to be completed by 26.04.2018. However the pattern of release of grant will be as per revised guidelines dated 25.11.2013.
4.	Jammu Municipal Corporation, Jammu.	Jammu & Kashmir	Halal- 250 Sheep/ Goat per day, Jhatka- 250 Sheep/ Goat per day	2612	1500.00	150.00	On-going.  1st instalment (10% of grant-in-aid released) released on 28.03.2009.  The project was discussed during Approval Committee

<b>As on 13.09.2017</b>							
<b>Rs. in lakh</b>							
<b>S. no</b>	<b>Name of Promoter</b>	<b>State</b>	<b>Capacity</b>	<b>Total Project Cost</b>	<b>Total grant-in-aid sanctioned</b>	<b>Total grant-in-aid disbursed till date</b>	<b>Status of the project.</b>
							meeting chaired by Secretary, FPI on 30.03.2017 wherein Committee deferred the proposal and directed JMC to revise the proposal in respect of (a) rendering plant capacity, (b) ETP capacity and (c) lairage space as per the instant standard and rules and resubmit the proposal for further consideration.
5.	Municipal Corporation Ranchi, Ranchi.	Jharkhand	Sheep & Goat 1000 per day	1867	864.595	691.677	<p>On-going.</p> <p>1st instalment (10% of grant-in-aid) released on 31.03.2010 and 05.05.2010. (in part payment)</p> <p>2nd instalment (30% of grant-in-aid) released on 21.12.2015.</p> <p>3rd instalment (40 % of grant-in-aid) released on 01.01.2017.</p> <p>The project is in advance stage of completion. Chiller construction is in progress, orders have been placed for red &amp; white offal, refrigerated vans/trucks have been received</p>

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
							and the refrigerated container to be mounted on truck is being received. Construction of modern meat shop has started.
6.	Ahmednagar Dist. Goat Rearing & Processing Co-operative Federation Ltd, Ahmednagar.	Maharashtra	Sheep and Goats 1600 per day	2352	851.02	851.02	Completed on 26.06.2011.
7.	Dimapur Municipal Council, Dimapur	Nagaland.	Large Animal – 250, Small animal- 150 and Pig- 250	2288	1402.17	1402.17	Completed on 26.05.2012.
8.	Department of Animal Husbandry, Livestock, Fisheries & Veterinary Services, at Majhitar, East Sikkim	Sikkim	Cattle (Bull 60, Buffalo- 60, Pig- 1000, Goat/Sheep (Halal)-200 Goat/Sheep (Jhatka)-200 per day	2707.22	1500.00	150.00	On-going.  1st instalment (10% of grant-in-aid) released on 24.04.2012, 31.03.2014 and 07.08.2014. (in part payment)  Project was placed before Approval Committee meeting held on 4.03.2014.  Committee approved revised project cost and grant-in-aid as indicated in the table.  Joint Secretary, FPI has written

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
							a DO letter dated 24.07.2017 to the Chief Secretary, Govt. of Sikkim requesting for expediting the implementation of the project.
9.	Kolkata Municipal Corporation (KMC), 74 DC Dey Road, Kolkata.	West Bengal.	Large Animal-400-450 per day.	2845	1015.88	1015.88	Completed on 01.09.2014.
		<b>Total</b>		<b>23049.22</b>	<b>11588.718</b>	<b>7356.8</b>	

## Status of Abattoir Projects approved in the 12th Plan.

As on 13.09.2017							
Rs. in lakh							
S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
1.	Aurangabad Municipal Corporation Aurangabad (PPP mode)	,Maharashtra	Large animals: 400 Goat/sheep: 1000	3649.26	0.00	0.00	On-going. (PPP mode, Rs. ZERO is required for this project.)  Govt. of Maharashtra has selected Al-Quresh (Aurangabad City) Modern Abattoir Pvt. Ltd. as PPP partner and no grant-in-aid required from MoFPI.  Joint Secretary, FPI has written a DO letter dated 25.08.2017 to the Chief Secretary, Govt. of Maharashtra requesting for regular monitoring of the project and expediting implementation of the project.
2.	Greater Vishakhapatnam Municipal Corporation under PPP mode with Vizag Food Pvt. Ltd, Vizag.	Andhra Pradesh	Large animal:500 Goat/sheep: 200	3574.29	1500.00	1500.00	Completed on 09.12.2015.
3.	Itanagar Municipal Council, Neharlagun,	Arunachal Pradesh	Large animal: 50 Goat/sheep: 50	1632.21	1019.81	101.981	On-going.  1st instalment (10% of grant-in-

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
			Pig: 50				aid) released on 28.02.14 & 25.03.2014.  State Government vide letter dated 27.03.2017 requested for change of site of the project.  Change of site of the project approved by MoFPI on 16.06.2017. Therefore, accordingly, the revised date of project completion is 15.06.2019.
4.	Bhilai Municipal Corporation	Chhattisgarh	Large animals – 150 per day Sheep& Goat Halal- 350 per day and Sheep& Goat Jhatka- 50 per day	1894	838	83.88	On-going.  1st instalment (10% of grant-in-aid) released on 21.09.2016.  Secretary, FPI has written a DO letter on 28.08.2017 to Chief Secretary, Government of Chhattisgarh requesting for review of the project and expediting the implementation of the project.
5.	Goa Meat Complex Ltd (Govt. of Goa Undertaking), Usgaon, Ponda, Goa	Goa	Large animals: 300	1300.00	617.02	617.02	Completed on 31.05.2016.

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
6.	Faridabad Municipal Corporation, Faridabad.	Haryana	Goat/sheep: 2000 Poultry: 2000	2200.35	891.05	89.10	On-going.  1st instalment (10% of grant-in-aid) released on 03.06.2016.  Government of Haryana vide letter no. MCF/PA/2017/506 dated 28.07.2017 informed that they have changed location of the project site 2nd time for which all formalities and NOCs are being obtained from the concerned authorities.
7.	Gurgaon Municipal Corporation, Gurgaon.	Haryana	Sheep& Goat- Halal- 2000 and Sheep& Goat- Jhatka- 2000 Poultry- 4000 per day Pig- 500 per day	5259.0	1500.00	0.00	On-going.  The project was approved on 16.02.2015.  Approval letter has been issued on 03.03.2015.  Ministry has received a DO letter received from Chief Secretary, Government of Haryana, informing that Municipal Corporation Gurugram has identified land measuring 2 acres for construction of modern abattoir.

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
							<p>It was further requested that in view of the land having now been identified, the project for construction of modern abattoir at Gurugram may not be cancelled. He assured that they will carry forward the process of implementation the project.</p> <p>Joint Secretary, FPI has written a DO letter on 07.09.2017 to Chief Secretary, Government of Haryana requesting for review of the project and direction to the concerned officials for expediting the implementation of the project.</p>
8.	Hospet City Municipal Council, Station Road, Hospet – 538201, in Bellary District.	Karnataka	Large animals: 75 Goat/sheep: 350	889.95	380.31	38.031	<p>On-going.</p> <p>1st instalment (10% of grant-in-aid) released on 11.08.2014 and 28.03.2014.</p> <p>The project is under implementation.</p> <p>Secretary, FPI has written a DO letter on 24.08.2017 to Chief Secretary, Government of</p>

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
							Karnataka requesting for review of the project and expediting the implementation of the project.
9.	Mysore City Corporation, New Sayyaji Rao Road, Mysore.	Karnataka	Large animals: 75 Goat/sheep: 350	3990.00	1500.00	150.00	On-going.  1st instalment (10% of grant-in-aid) released on 26.03.2014.  Site dispute, being resolved in coordination with MoEF&CC.  Secretary, FPI has written a DO letter on 24.08.2017 to Chief Secretary, Government of Karnataka requesting for review of the project and expediting the implementation of the project.
10.	Chitradurga City Municipal Council Chitradurga City.	Karnataka	Large animals: 200 Goat/sheep: 1500	770.00	328.71	32.871	On-going.  1st instalment (10% of grant-in-aid) released on 28.03.2014 and 12.06.2014.  The project is under implementation.  Secretary, FPI has written a DO letter on 24.08.2017 to Chief

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
							Secretary, Government of Karnataka requesting for review of the project and expediting the implementation of the project.
11.	City Municipal Council Chamrajnagar.	Karnataka.	Large animals- 60 per day Small animals- 450 per day	1263.87	580.95	58.00	On-going.  1st instalment (10% of grant-in-aid) released on 17.02.2015 and 16.04.2015.  The project is under implementation.  Secretary, FPI has written a DO letter on 24.08.2017 to Chief Secretary, Government of Karnataka requesting for review of the project and expediting the implementation of the project.
12.	Meat Products of India Ltd (Govt. of Kerala Undertaking).	Kerala	Large animal: 200 Goat/sheep: 200	3102.14	1436.12	1148.05	On-going.  1st instalment (10% of grant-in-aid) released on 16.09.2013.  2 <sup>nd</sup> instalment (30% of grant-in-aid) released on 27.04.2015.  3 <sup>rd</sup> instalment (40% of grant-in-aid) released on 13.05.2016.

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
							The project is in advance stage of completion.
13.	Industry Department & MIFCO, Mizoram, Aizawl.	Mizoram.	Large animals: 50 Pigs: 200	2090.82	1286.225	514.49	<p>On-going.</p> <p>1st instalment (10% of grant-in-aid) released on 28.02.2014.</p> <p>2<sup>nd</sup> instalment (30% of grant-in-aid) released on 29.03.2017 and 31.03.2017- in parts.</p> <p>Completed more than 50% of civil works, more than 90% of pig abattoir 30% of Bovine abattoir more than 60% of Chiller work 80% of processing area, 60% of utilities, 10% of lairage and 25% of other sections. It was further informed that ETP work is yet to be started. As directed by JS (PG) MIFCO has sent status report. As requested by MIFCO a draft letter from MoFPI to Government of Mizoram requesting release state share has been submitted for approval.</p>

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
14.	Municipal Council Mokokchung.	Nagaland	Buffalo-200 per day Small animals- 300 per day	1708.38	1107.28	885.82	On-going.  1 <sup>st</sup> instalment (10% of grant-in-aid) released on 01.12.2014.  2 <sup>nd</sup> instalment (30% of grant-in-aid) released on 28.01.2016.  3 <sup>rd</sup> instalment (40% of grant-in-aid) released on 23.09.2016 and 10.03.2017 (part payment).  The plant has been completed and put in commercial operation. Yet final report as per scheme guideline is awaited.
15.	Kohima Municipal Council	Nagaland	Sheep& Goat- Halal- 250 per day and Sheep& Goat Jhatka- 250 per day Pig- 350 per day	2199	1500	600.00	On-going.  1st instalment (10% of grant-in-aid) released on 23.03.2016.  2 <sup>nd</sup> instalment (30% of grant-in-aid) released on 28.03.2017.  Work is in progress.
16.	Puducherry Municipality, at Attupati Puducherry	Puducherry	Sheep and Goat- 600 per day	510.01	264.63	24.54	On-going.  1st instalment (10% of grant-in-

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
							aid) released on 28.08.2015.  The project is under implementation.  Secretary, FPI has written a DO letter on 19.06.2017 to Chief Secretary, Government of Puducherry requesting for expediting the implementation of the project.
17.	Municipal Corporation Mohali,	Punjab	Small animals- 100 per day Pig-10 per day Poultry- 3600 per day.	809.06	332.57	33.25	On-going.  1st instalment (10% of grant-in-aid) released on 02.02.2015.  A copy of letter dated 17.07.2017 originally written to Additional Chief Secretary, Local Govt. of Punjab from Commissioner Municipal Corporation Mohali stating that as per the direction given by Hon'ble LGM on dated 07.06.2017 M.C. S.A.S. Nagar has passed Resolution No. 252 dated 27.06.2017 regarding changing of already approved site from <b>Municipal Store</b>

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
							<b><u>Industrial Area phase-1 Mohali</u></b> to <b><u>Industrial Area Phase- 8B Mohali.</u></b> Govt. of Punjab request in this regard is awaited.
18.	Municipal Corporation Ludhiana (Punjab)	Punjab	Sheep& Goat- Halal- 250 per day and Sheep& Goat Jhatka- 250 per day Poultry-2000 per day Pig- 150 per day	1950	793.03	79.00	On-going.  1st instalment (10% of grant-in-aid) released on 15.12.2015.  In order to expedite implementation of the project Joint Secretary, FPI has written a DO letter dated 24.07.2017 to the Additional Chief Secretary and Principal Resident Commissioner, Govt. of Punjab, Punjab Bhavan New Delhi for reviewing the project at his level and to direct the concerned officials to send the status of implementation to this Ministry. The project is under implementation.
19.	Sikkim Livestock Processing & Development Corporation Ltd. (SLP & DC), Krishi Bhawan,	Sikkim	Buffalo - 25 per day, Bullocks - 25 per day,	1756.12	1107.52	110.752	On-going.  1st instalment (10% of grant-in-aid) released on 09.07.2015.

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
	Tadong, Gangtok, Sikkim-737102 at Gyalzing, West Sikkim		Sheep/Goat -50 per day and Pigs - 50 per day				The project is under implementation.  Joint Secretary, FPI has written a DO letter dated 24.07.2017 to the Chief Secretary, Govt. of Sikkim requesting for expediting the implementation of the project.
20.	Sikkim Livestock Processing & Development Corporation Ltd. (SLP & DC), Krishi Bhawan, Tadong, Gangtok, Sikkim-737102 at Melli South Sikkim	Sikkim	Poultry Birds - 2400 per day	433.12	226.27	22.627	On-going.  1st instalment (10% of grant-in-aid) released on 15.07.2015.  The project is under implementation. Joint Secretary, FPI has written a DO letter dated 24.07.2017 to the Chief Secretary, Govt. of Sikkim requesting for expediting the implementation of the project.
21.	Tiruchirappalli City Corporation at Gandhi, Market, Tiruchirappalli	Tamil Nadu.	Goat/sheep: 500/shift	306.23	145.83	116.43	On-going.  1st instalment (10% of grant-in-aid) released on 20.11.2014.  2 <sup>nd</sup> instalment (30% of grant-in-

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
							aid) released on 25.11.2016.  3 <sup>rd</sup> instalment (40% of grant-in-aid) released on 21.03.2017.  The project completed by 15.07.2017.
22.	Tiruchirappalli City Corporation at Panchappur, Tiruchirappalli	Tamil Nadu.	Goat/sheep: 500/shift	679.01	320.84	32.08	On-going.  1st instalment (10% of grant-in-aid) released on 09.05.2016.  Commissioner, TCC vide letter dated 09.08.2017 informed that the work is to be commenced in Panchappur, as the project is delayed due to public agitation against the project in their area. However, after various rounds of discussion on 09.08.2016, 16.03.217, 24.04.2017 with the public and finally on 03.08.2017 it was decided to inspect the plant at Gandhi Market along with the public on 08.08.2017 for taking a decision. But the failed to visit the Gandhi Market Abattoir. Final Peace Committee meeting

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
							with the Public is scheduled to be held on 11.08.2017. Further action will proceed with depends upon the outcome of the meeting.
23.	Nagar Nigam Bareilly Bareilly, (PPP mode)	Uttar Pradesh	Large animals: 200 Goat/sheep: 550	2362.00	0.00	0.00	On-going. (PPP mode, Rs. ZERO is required for this project.)  Govt. of Uttar Pradesh selected M/s. Marya Frozen Agro Foods Pvt. Ltd., Bareilly as PPP partner and no grant-in-aid was availed from MoFPI. Commissioner, Nagar Nigam Bareilly inspected the project and informed that the project has been formally inaugurated on 10.07.2017, however, it has not been put under commercial operation and they will inform this office before putting the project under commercial operation.
24.	Nabadwip Municipality	West Bengal	Small animals- 100 per day	360.833	150.02	60.00	On-going.  1st instalment (10% of grant-in-aid) released on 15.07.2015.

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
							<p>2<sup>nd</sup> instalment (30% of grant-in-aid) released on 31.03.2017.</p> <p>During last review meeting taken by Joint Secretary on 16.06.2017, it was informed that 100% of civil works has been completed. Chairman of the Municipality informed PMA over telephone that the work has been suspended for some time due to some representations against the project and same will be sorted out shortly.</p>
25.	Contai Municipality.	West Bengal	Small animals- 100 per day Large animals- 50 per day	824.426	347.49	34.75	<p>On-going.</p> <p>1st instalment (10% of grant-in-aid) released on 04.08.2015.</p> <p>Change of site of the project approved by MoFPI on 16.06.2017.</p> <p>The project is under implementation.</p>
26.	Birnagar Municipality.	West Bengal	Small animals- 100 per day	273.686	113.28	45.31	On-going.

As on 13.09.2017

Rs. in lakh

S. no	Name of Promoter	State	Capacity	Total Project Cost	Total grant-in-aid sanctioned	Total grant-in-aid disbursed till date	Status of the project.
							1st instalment (10% of grant-in-aid) released on 04.08.2015.  2 <sup>nd</sup> instalment (30% of grant-in-aid) released on 31.03.2017.  Request for release of 3 <sup>rd</sup> instalment is being examined.
27.	Bhatpara Municipality.	West Bengal	Large animals-25	747.394	325.72	32.58	On-going.  1st instalment (10% of grant-in-aid) released on 11.08.2015.  The project is under implementation.
28.	Ranaghat Municipality.	West Bengal	Small animals-100 per day	273.966	113.29	11.33	On-going.  1st instalment (10% of grant-in-aid) released on 11.08.2015.  Change of site of the project approved by MoFPI on 16.06.2017.
			<b>Total</b>	<b>46809.125</b>	<b>18725.965</b>	<b>6421.892</b>	