

फा.सं-01-MFPI/13-MFP  
भारत सरकार  
खाद्य प्रसंस्करण उद्योग मंत्रालय  
पंचशील भवन, अगस्त क्रांति मार्ग  
नई दिल्ली-110049


दिनांक: 21.06.2019

OFFICE MEMORANDUM

**Subject: Minutes of the meeting of the Inter Ministerial Approval Committee (IMAC) held on 14.06.2019 at 2:00 PM to consider the progress of implementation of Mega Food Parks approved under Mega Food Parks Scheme - reg.**

I am directed to forward herewith a copy of the minutes of above IMAC Meeting held on 14.06.2019 under the Chairpersonship of Hon'ble Minister FPI, for information.

**Encl.: As above**



(Dr. Jitendra P Dongare)

Marketing Officer

टेली नं: 011-26406554

ईमेल: [jp.dongre@nic.in](mailto:jp.dongre@nic.in),

To,

1. Secretary, Ministry of Food Processing Industries, Panchsheel Bhawan, New Delhi (Email: [secy.mofpi@nic.in](mailto:secy.mofpi@nic.in), [pushpa.s@nic.in](mailto:pushpa.s@nic.in))
2. AS&FA, Ministry of Food Processing Industries, Panchsheel Bhawan, August Krant Marg, New Delhi-110049 (Email: [fa-mofpi@gov.in](mailto:fa-mofpi@gov.in), [arun.kumar63@nic.in](mailto:arun.kumar63@nic.in))
3. Additioanal Secretary, Ministry of Food Processing Industries, Panchsheel Bhawan, New Delhi (Email: [as-mofpi@gov.in](mailto:as-mofpi@gov.in))
4. Joint Secretary, Ministry of New and Renewable Energy, Block-14, CGO Complex, Lodhi Road, New Delhi-110003 (Tel. 24362288 / Fax 24362288 / Email: [gk.gupta@nic.in](mailto:gk.gupta@nic.in))
5. Joint Secretary (Horticulture & MIDH), Department of Agriculture, Cooperation and Farmers Welfare, Ministry of Agriculture, Cooperation and Farmers Welfare, Krishi Bhawan, New Delhi (Tel. 011-23385093 / Email: [kdinesh@ias.nic.in](mailto:kdinesh@ias.nic.in))
6. Joint Secretary (ANLM), Department of Animal Husbandry, Dairying and Fisheries, Krishi Bhawan, New Delhi (Tel. No. / Email: [jspf-dadf@nic.in](mailto:jspf-dadf@nic.in), [jspfdadf@gmail.com](mailto:jspfdadf@gmail.com))
7. Joint Secretary, Ministry of Micro Small and Medium Enterprises (MSME), Udyog Bhawan,, Rafi Marg, New Delhi -110001 (Tel. 23063283 / Fax. 23062336 / Email: [js.sme@nic.in](mailto:js.sme@nic.in))

8. Chairman, National Bank for Agriculture and Rural Development, C-24, G-Block, Bandra Kurla Complex, Bandra (E), Mumbai-400051 (Tel. 022-26530000 / 26530001 / Fax. 022-26530113 / Email: [chairman@nabard.org](mailto:chairman@nabard.org), [ghvr.babu@nabard.org](mailto:ghvr.babu@nabard.org)).
9. The Principal Secretary, Department of Industries & Commerce and Food processing & Textiles, Government of Andhra Pradesh, D Block, 2nd floor, Room No. 348, AP Secretariat, Hyderabad-500022, Andhra Pradesh, Ph: 040-23450456, Email: [prlsecy.industries@gmail.com](mailto:prlsecy.industries@gmail.com), [apfps@yahoo.com](mailto:apfps@yahoo.com), [mysprasad2012@gmail.com](mailto:mysprasad2012@gmail.com)
10. The Principal Secretary, Department of Industries, Government of Bihar, 2<sup>nd</sup> Floor, Vikas Bhawan, Bailey Road, Patna - 800015, Bihar (Tel: 0612-2215211 / Fa: 0612-2217991, Email: [prsecy.bih@nic.in](mailto:prsecy.bih@nic.in)
11. The Secretary (Commerce & Industry), Department of Commerce & Industries, Govt. of Chhattisgarh, DKS Bhawan, Mantralaya, Raipur-492001(Ph: 0771-2510308, Email: [singhsk2@ias.nic.in](mailto:singhsk2@ias.nic.in), [subodh2001@hotmail.com](mailto:subodh2001@hotmail.com), [secy-commind.cg@gov.in](mailto:secy-commind.cg@gov.in)).
12. The Principal Secretary, Industries & Commerce Department, Govt. of Haryana, Room No. 46, 9th Floor, Haryana Civil Secretariat, Chandigarh Tel. No. 0172-2740009, Fax: 0172: 2749985, Email: [fcindustry@hry.nic.in](mailto:fcindustry@hry.nic.in)
13. The Principal Secretary, Department of Industries, Govt. of Himachal Pradesh, Udyog Bhawan, Shimla, Himachal Pradesh. Tel. No. 0177-2621911, Email: [indusecy-hp@nic.in](mailto:indusecy-hp@nic.in), [rc\\_hpnd@yahoo.com](mailto:rc_hpnd@yahoo.com)
14. The Additional Chief Secretary (Agri & Marketing), Agriculture, Animal Husbandry, Dairy Development & Fisheries Department, Government of Maharashtra, Mantralaya, Annex Building, Madam Cama Road, Hutatma Rajguru Chowk, Mumbai-400032 (Tel./Fax: 022-29272017 / Email [sec.agri@maharashtra.gov.in](mailto:sec.agri@maharashtra.gov.in), [acs.agri@maharashtra.gov.in](mailto:acs.agri@maharashtra.gov.in), [md@maidcmumbai.com](mailto:md@maidcmumbai.com)).
15. The Secretary, Micro, Small & Medium Enterprises Department, Govt. of Odisha, Odisha State Secretariat, Sachivalaya Marg, Bhubaneswar: 751001, Odisha (Ph: 0674-2391384 / 2322550 / Email: [secy-msme.od@nic.in](mailto:secy-msme.od@nic.in) ).
16. The Commissioner, Department of Industries, Govt. of Telangana, Telangana Secretariat, Hyderabad-500022, Tel: 040-23441666, Email: [comm.cs@ap.gov.in](mailto:comm.cs@ap.gov.in)
17. The Principal Secretary, Department of Commerce & Industries, Govt. of Tripura, New Secretariat Building, New Capital Complex, PO. Khejurbagan, Agartala 799006, Tripura, Tel: 381-2413318, Email: [lokranjan@rediffmail.com](mailto:lokranjan@rediffmail.com).
18. The Commissioner & Director of Industries, Industrial Area, Patel nagar, Dehradun, Uttarakhand, Tel 0135-2520604, Fax- 0135-2728226, Email: [info@doiuk.org](mailto:info@doiuk.org)
19. Shri Rajeev Rautela, Special Secretary, Department of Horticulture and Food Processing, R. No. 530, 5<sup>th</sup> Floor, Bapu Bhawan, Secretariat, Lucknow, U.P. Tel. 0522 - 2238102 / Fax: 0522 -2239591, Email: [csup@nic.in](mailto:csup@nic.in) (Shri M.S. Khan, Directorate of Horticulture & Food Processing, Uttar Pradesh, Lucknow Phone: 9336410232, Email: [deputydirectorextension@gmail.com](mailto:deputydirectorextension@gmail.com) )
20. The Managing Director, J&K SIDCO Ltd. Jammu & Kashmir State Industrial Development Corporation Ltd., 4th Floor, Jawahar Lal Nehru, Udyog Bhawan, Rail Head Complex, Jammu, Jammu & Kashmir. Tel Fax: 0191-2477310, 2477311, E-mail: [midsidco@rediffmail.com](mailto:midsidco@rediffmail.com)
21. The Principal Secretary, Department of Commerce & Industry, Govt. of Punjab, Room No. 16, 8th Floor, Punjab Civil Secretariat-II, Sector -2, Chandigarh, Punjab,

Tel: 0172-2742316, Fax. 0172-2702836, Mob. 9424207778, Email: [psic.punjab2@gmail.com](mailto:psic.punjab2@gmail.com)

22. The Principal Secretary (Agriculture), Department of Agriculture and Cooperation, Govt. of Gujarat, 5th Block, 1stFloor, Sachivalaya, Gandhinagar, Gujarat (Tel. No. 07923250801 / 07923250802 / Fax: 07923252365 / Email: [secagri@gujarat.gov.in](mailto:secagri@gujarat.gov.in), [jainabhay7747@gmail.com](mailto:jainabhay7747@gmail.com)).
23. The Principal Secretary (SSI & KVI), Department of Industries, Govt. of Rajasthan, Room No. 4224, Main Building, Secretariat, Jaipur-302005, Rajasthan (Ph: 0141-2227600 / Email: [sfpmraj14@gmail.com](mailto:sfpmraj14@gmail.com), [rajeeva.swarup@gmail.com](mailto:rajeeva.swarup@gmail.com)).
24. The Commissioner & Secretary, Industries & Commerce, Industries & Commerce Department, Govt. of Nagaland, Kohima, Nagaland (Ph: 0370- 2270431 / Email: [industry-naga@gmail.com](mailto:industry-naga@gmail.com)).

Copy to:

1. PS to Hon'ble Minister, FPI
2. PS to Hon'ble MOS, FPI
3. PSO to Secretary, MoFPI
4. PS to AS&FA, PS to AS(DSG)
5. M/s IL&FS CDI Ltd., M/s GT India LLP, M/s PWC Pvt. Ltd. and M/s SREI Infrastructure Finance Limited (PMAs) .

**Minutes of the Inter-Ministerial Approval Committee (IMAC) meeting on Mega Food Park held on 14.06.2019.**

A meeting of the Inter-Ministerial Approval Committee (IMAC) was held under the Chairpersonship of Hon'ble Minister, Food Processing Industries on 14.06.2019 at 2:00 PM in Conference room no. 120, Panchsheel Bhawan, August Kranti Marg, New Delhi to discuss the progress of implementation of Mega Food Park projects. The list of participants is enclosed at Annexure.

2. Detailed presentations were made by the respective PMAs on the proposals. IMAC reviewed the Financial and Physical progress of each projects in the agenda and after deliberations, project wise decisions taken are recorded against each agenda item:

**Agenda Item No.1**

**To consider the request of M/s Godavari Aqua Mega Food Park (SPV) implementing the Mega Food Park project at West Godavari District, Andhra Pradesh for Captive Utilization of CPC for Further Two Years, Revision of Share Subscription Agreement and project timeline extension upto July 2019.**

**Location of the project: West Godavari District, Andhra Pradesh**

**PMA: IL&FS**

- IMAC noted that project was accorded in- principle approval on 21.09.2012 and final approval on 16.12.2013. It was noted with concern that considerable time has lapsed since final approval was accorded to the project but the park is yet to fully populated with operational units and facilities created are yet to be fully utilized.
- It was noted by IMAC that the project has been commissioned on 12.02.2019, however still the facilities created are not being fully utilized. In this connection SPV intimated that it is facing constraint in arranging working capital and has requested Ministry to allow captive utilization of facilities for two years which is required by the bank for sanctioning the requisite working capital. It was directed by the IMAC to submit detailed action plan (road map) within a week with shortest timeline/schedule for utilization of facilities created and operationalization of units. Also it was decided to write a letter to CM, Andhra Pradesh to intervene in the project.
- In respect of request of SPV for minor revision in SSA, IMAC approved the following changes in SSA.



| S. No | Name of the Entity                             | Approved Shareholding– Revised as per IMAC decision on 05/03/18 |               | Revised Shareholding approved by IMAC |               |
|-------|--|---|---------------|---------------------------------------|---------------|
|       |  | In (%)  | In (Rs Crore) | In (%)                                | In (Rs Crore) |
| 1     | Ananda Aqua Exports Private Ltd                | 41.98%  | 11.47         | 41.98%                                | 11.47         |
| 2     | Ananda Foods                                   | 37.99%  | 10.38         | 37.99%                                | 10.38         |
| 3     | Shri Uddaraju Krishna Prasad                   | 3.00%   | 0.82          | 3.00%                                 | 0.82          |
| 4     | Shri Uddaraju Ramakrishnam Raju                | 3.00%   | 0.82          | 3.00%                                 | 0.82          |
| 5     | Shri Uddaraju Sreeramalakshmi pathi Bhoga Raju | <b>3.00%</b>  | 0.82          | <b>3.06%</b>                          | 0.83          |
| 6     | Shri Uddaraju Srinivasa Raju                   | <b>3.00%</b>  | 0.82          | <b>3.10%</b>                          | 0.85          |
| 7     | Shri Uddaraju Murali Anand Varma               | 3.00%   | 0.82          | 3.00%                                 | 0.82          |
| 8     | Shri Cherukwada Ranganatha Raju                | <b>3.00%</b>  | 0.82          | <b>2.98%</b>                          | 0.81          |
| 9     | Smt. Ch. Vyjayanthi                            | <b>2.0 %</b>  | 0.55          | <b>1.90%</b>                          | 0.52          |
|       | <b>Sub Total</b>                               | <b>100%</b>   | <b>27.32</b>  | <b>100%</b>                           | <b>27.32</b>  |

**Decision of IMAC:**

After detailed deliberation, IMAC decided:

- a) IMAC adversely viewed the progress of implementation of the project in view of the fact that facilities created are not being fully utilized and directed the SPV to submit a comprehensive action plan (road map) within a week with shortest timeline/schedule for utilization of facilities created and operationalization of all units.
- b) To ratify the approval accorded on-file for self-utilization of CPC for one year to the project.
- c) To approve the revision of share subscription agreement.
- d) To defer the decision on time line extension to the project which will be decided after the action plan is submitted by the SPV for complete utilization of facilities of the project.

## **Agenda Item No.2**

**To consider the request of M/s Telangana State Industrial Infrastructure Corporation (TSIIC) implementing the Mega Food Park project at Khammam for:**

- a. **Ratification of approval accorded on file by Hon'ble Minister, FPI regarding relaxation of compliance for condition of possession of land for all four PPCs proposed in the project for release of 2<sup>nd</sup> installment of grant.**
- b. **Extension of project timeline for completion up-to 29 June, 2020.**

**Location of the project:** Khammam Distt, Andhra Pradesh

**PMA:** PwC

- IMAC noted that project was accorded in- principle approval on 31.03.2015 and final approval on 05.02.2016. It was noted with concern that considerable time has lapsed since final approval (about 40 months) was accorded to the project but the implementing agency is yet to complete the facilities in the park and take possession of all PPCs.
- IMAC directed IA to rework/review the entire model/project components including downsizing at CPC/PPC in conjunction with the requirement of units being setup in the park. In this regard, IMAC directed the IA to submit a review of project facilities along with detailed action plan (road map) within a week with shortest timeline/schedule for its creation and operationalization of the project including units in the park. Thereafter, Ministry in consultation with lending bank (NABARD), State Government, IA, PMA and promoters of the units would finalize the facilities to be created in the project for its complete utilization. The above exercise is to be completed by 15.07.2019.
- It was also decided to write a letter to CM, Telangana for intervention in view of extremely slow pace of implementation of the project.

### **Decision of IMAC:**

After detailed deliberation, IMAC decided:

- a) IMAC adversely viewed the progress of implementation of the project as the implementing agency is yet to complete the facilities in the park and take possession of all PPCs; and directed the SPV to submit a comprehensive action plan (road map) within a week with shortest timeline/schedule for utilization of facilities being setup and operationalization of all units.
- b) To ratify the approval accorded on-file to relax compliance of condition of possession of land for all four PPCs proposed in the project for release of part payment of 2nd instalment of grant which has already been released. Penalty for delay to be imposed.
- c) To defer the decision on time line extension to the project which will be taken on the basis of review of the entire project components at CPC/PPC.



### **Agenda Item No.3**

**To consider the request of M/s Odisha Industrial Infrastructure Development Corporation (IDCO) Mega Food Park at Deras, Bhubneshwar for relaxation of compliance for condition of 40% completion of construction of three PPCs proposed in the project for release of 3<sup>rd</sup> installment and extension of project timeline.**

**Location of the project:** Deras, Bhubneshwar Dist, Odisha.

**PMA:** PwC

- IMAC noted that project was accorded in- principle approval on 31.03.2015 and final approval on 06.11.2015. It was noted with concern that considerable time has lapsed since final approval (about 42 months) was accorded to the project but the implementing agency is yet to complete the required work of CPC and all PPCs.
- IMAC directed IA to rework/review the entire model/project components including downsizing at CPC/PPC in conjunction with the requirement of units being setup in the park. In this regard, IMAC directed the IA to submit a review of project facilities along with detailed action plan (road map) within two weeks with shortest timeline/schedule for its creation and operationalization of the project including units in the park. Thereafter, Ministry in consultation with lending bank (Allahabad Bank), State Government, IA, PMA and promoters of the units would finalize the facilities to be created in the project for its complete utilization. The above exercise is to be completed by 15.07.2019.
- It was also decided to write a letter to CM, Odisha for intervention in view of extremely slow pace of implementation of the project.

### **Decision of IMAC:**

After detailed deliberation, IMAC decided:

- a) IMAC adversely viewed the progress of implementation of the project in that the implementing agency is yet to complete the required work of CPC and all PPC. IMAC directed the SPV to submit a comprehensive action plan (road map) within two weeks with shortest timeline/schedule for utilization of facilities being setup and operationalization of all units.
- b) Cold storage shall be completed by 15.7.2019. Till then, the decision on relaxation of condition of 40% expenditure of PPCs for release of 3<sup>rd</sup> installment of grant stands deferred.
- c) To defer the decision on time line extension to the project which will be decided on the basis of review of the entire project components at CPC/PPC. To rework entire Mega Food Park project, stop PPC work and close the project.



**Agenda Item No.4**

**Extension of timeline for compliance of the conditions stipulated for release of first installment of grant in respect of M/s Patanjali Food and Herbal Park Noida (P) Ltd., (PFHPNL) Gautam Budh Nagar, UP.**

**Location of the project:** Gautam Budh Nagar, Uttar Pradesh.

**PMA:** PwC

- IMAC noted that project was accorded in- principle approval on 15.01.2018 and final approval on 20.09.2018. As per scheme guidelines, SPV was required to comply the conditions for release of 1<sup>st</sup> installment of grant within 6 months i.e upto 19.03.2019. However, SPV is yet to comply the conditions. In this connection SPV intimated that it is still in the process of making payment for the land acquired for the project and would need further time for its compliance.

**Decision of IMAC:**

- a) IMAC took a serious note on the failure of SPV in complying the conditions for 1<sup>st</sup> installment of grant and directed Ministry to issue a show cause notice for cancellation of the project.
- b) After detailed deliberation, IMAC decided to issue show cause notice for cancellation of the project.



#### **Agenda Item No.5**

**To consider the request of M/s Vindhyachal Attivo Food Park Pvt. Ltd. setting up Mega Food Park at Village Bedauli, Kalwari Mafi Taluka, District- Mirzapur, Uttar Pradesh for granting further extension of timeline for compliance of conditions for final approval.**

**Location of the project:** Mirzapur Dist., Uttar Pradesh.

**PMA:** PwC

- IMAC noted that project was accorded in-principle approval on 21.12.2017. As per scheme guidelines SPV was required to comply the condition for final approval within 4 months i.e by 20.04.2018.
- Ministry has extended timeline for compliance of the conditions till 01.03.2019. However, SPV could not comply the conditions and intimated that Government of Uttar Pradesh has issued ordinance on 10.03.2019 which will enable them in obtaining CLU for the project land. In this connection SPV has applied to state authorities for post facto approval to the purchase of land above ceiling limit which is under process and obtaining CLU procedure is expected to be completed by 31.07.2019.

#### **Decision of IMAC:**

a) After detailed deliberation, IMAC decided to extend timeline for compliance of condition for final approval by 31.07.2019. However, in case, SPV fails to comply the conditions within this extended timeline, the in-principle approval accorded to SPV will automatically stand cancelled.



## Agenda Item No.6

To consider the request of M/s Doys Agri Resources Pvt. Ltd. for waiver of penalty of Rs.21,99,000/- imposed during the release of 2<sup>nd</sup> installment of grant by the Ministry.


**Location of the project:** Dimapur Dist., Nagaland

**PMA:** PwC

- IMAC noted that project was accorded in- principle approval on 03.01.2017 and final approval on 16.08.2017. As per scheme guidelines, the project is required to be completed within 30 months from the date of final approval.
- IMAC noted that Ministry has released 2<sup>nd</sup> installment of grant Rs.14.78 crore after deducting penalty of Rs. 21.99 lakhs. SPV has requested for waiver of penalty citing force de majeure reasons.
- IMAC reviewed the progress of the project and it has been observed that some of the structure of CPC appears to be inappropriate considering the requirement of food processing specifications. IMAC directed PMA to check whether the construction of CPC facilities is in accordance to the approved DPR as well as its suitability for the proposed food processing activity and submit report to the Ministry. In case it is found that the construction is as per DPR, expert opinion of technical agency like IIT, Guwahati will be taken on the suitability of the construction for the task at hand. Meanwhile, it was decided to freeze the TRA-1 account of the SPV till further direction of the Ministry.
- In this connection, it was also decided to write a letter to CM, Nagaland

### Decision of IMAC:

- a) IMAC adversely viewed the quality and progress of implementation of the project and directed the SPV to submit a comprehensive action plan (road map) within two weeks with shortest timeline/schedule for utilization of facilities being setup and operationalization of all units.
- b) IMAC directed PMA to check whether the construction of CPC facilities is in accordance to the approved DPR as well as its suitability for the proposed food processing activity and submit a report to the Ministry. Meanwhile to freeze TRA account of SPV till installation of puff panels is completed in CPC.
- c) After detailed deliberation, IMAC decided to defer the decision on waiver of penalty.



## **Agenda Item No.7**

**To consider the request of M/s Haryana State Industrial & Infrastructure Development (HSIIDC) implementing the Mega Food Park Project at Industrial Estate at Barhi, District Sonipat for Extension of implementation timelines to complete the project.**

**Location of the project:** Sonipat Dist., Haryana.

**PMA:** Srei

- IMAC noted that project was accorded in- principle approval on 31.03.2015 and final approval on 06.11.2015. As per scheme guidelines, the project is required to be completed within 30 months from the date of final approval. However, the stipulated timeline for completion of the project has been extended upto 31.03.2019.
- IA intimated that it has already leased out 8 plots and is in the process of leasing out another 48 plots. Further, it was intimated that allottees are permitted to start work/construction within 3 years. In this regard, IA was directed to ensure that work on the leased out plots in MFP is started at the earliest so that the facilities being setup in the park is utilized. Further, IA may amend conditions of allotment to start the work on the plots by allottees within a year failing which allotment would be cancelled.
- IMAC directed IA to rework/review the entire model/project components at CPC/PPC in conjunction with the requirement of units being setup in the park. In this regard, IMAC directed the IA to submit a review of project facilities along with detailed action plan (road map) within 2 weeks with shortest timeline/schedule for its creation and operationalization of the project including units in the park.

### **Decision of IMAC:**

a) IMAC expressed concern at the delay in getting the plots leased out affecting full commissioning of the project. IMAC directed the IA to submit a comprehensive action plan (road map) within two weeks with shortest timeline/schedule for utilization of facilities being setup and operationalization of all units.

b) After detailed deliberation, IMAC decided to extend timeline for completion of project upto 31.08.2019



## **Agenda Item No.8**

**Extension of timeline for compliance of the conditions stipulated for release of first installment of grant in respect of M/s Haryana State Cooperative Supply & Marketing Federation Ltd (HAFED).**

**Location of the project:** Rohtak Dist., Haryana.

**PMA:** Srei

- IMAC noted that project was accorded in- principle approval on 03.01.2017 and final approval on 21.02.2018. As per scheme guidelines, IA was required to comply the conditions for release of 1<sup>st</sup> installment of grant within 6 months i.e upto 20.08.2018. However, IA is yet to comply with the conditions.
- In this connection IA intimated that it has recently finalized the tenders related to civil construction work and physical work has started on site. Further, IA intimated that tender for P&M is under consideration with high powered purchase committee of the state for approval which was delayed due to applicability of MCC and requested for extension of timeline for compliance of 1<sup>st</sup> installment of grant upto 31.08.2019.
- IMAC noted the progress of the project and directed IA to infuse equity contribution in the project by 21.06.2019 and suggested that NABARD to consider to revalidate the loan sanctioned to the project.
- IA requested for convenience of Hon'ble Minister, FPI for foundation stone laying ceremony. In this regard, IA was requested to send formal invitation letter intimating tentative date in consultation with their state government.

### **Decision of IMAC:**

After detailed deliberation, IMAC decided to extend timeline for compliance of conditions for 1<sup>st</sup> installment of grant upto 15.08.2019.



## **Agenda Item No.9**

**To consider the request of M/s Sukhjit Mega Food Park and Infra Ltd. for –**

- a) Relaxation of compliance for condition of 40% completion of construction of three PPCs proposed in the project for release of 3<sup>rd</sup> installment;**
- b) Extension of project timeline;**
- c) Permission to SPV to use/ operate the un-utilized common facilities of the Park.**

**Location of the project:** Kapurthala Dist., Punjab.

**PMA:** PwC

- IMAC noted that project was accorded in- principle approval on 31.03.2015 and final approval on 06.11.2015. As per scheme guidelines, IA was required to complete the project within 30 months from the date of final approval. The implementation of the project was reviewed on 04.01.2019 and SPV was directed to complete the project by Oct,2019.
- SPV has submitted the documents for release of 3<sup>rd</sup> installment of grant seeking relaxation for 40 % physical progress on PPCs due to delay in getting state approvals. SPV further intimated that still CTE is pending for PPC at Amritsar. In this regard it was decided to take up the matter with state government.
- SPV further intimated that it would be able to comply the conditions for 40% physical progress on PPCs by July, 2019.
- Also SPV requested permission for self use of common facilities created in the project

### **Decision of IMAC:**

After detailed deliberation, IMAC decided:

- a) Not to relax the condition for 40% physical progress on PPC for release of 3rd installment of grant and directed SPV to comply the conditions by July, 2019.
- b) To maintain timeline for completion of project as October, 2019 as decided in the review meeting dated 04.01.2019.
- c) To permit self use of common facilities by SPV for a period of 1 year or operationalization of units in the park, whichever is earlier.
- d) IMAC asked SPV to submit a comprehensive action plan (road map) within two weeks with shortest timeline/schedule for utilization of facilities being setup and operationalization of all units.



## Agenda Item No.10

To consider the requests of M/s Smart Agro Food Park Private Limited, the SPV, of the Mega Food Park being implemented at Village Lakkampally and Chimrajally, Nendipet Mandal, District Nizamabad, Telangana for -

- a. Ratification of permission already granted for captive utilization of CPC common facilities;
- b. Ratification of permission already granted for extension of implementation timeline up-till 30<sup>th</sup> June, 2019;
- c. exclusion of Refer Vans from the Project and
- d. waiver of penalty imposed

**Location of the project:** Nizamabad Dist., Telangana.

**PMA:** GT India LLP

- IMAC noted that project was accorded in- principle approval on 19.12.2013 and final approval on 10.06.2015. As per scheme guidelines, IA was required to complete the project within 30 months from the date of final approval. However, SPV is still to complete the project.
- SPV intimated that reefer van is not required as M/s Dodla Dairy setting up milk processing unit in the park has sufficient number of reefer vans to cater their requirement. IMAC agreed to request of SPV and accordingly eligible project cost and grant would be reworked.
- Further, SPV was directed to submit action plan (road map) within 2 weeks with shortest timeline/schedule for allotment of plots and its operationalization.

### Decision of IMAC:

After detailed deliberation, IMAC decided:

- a) To ratify the permission already granted on file for captive utilization of CPC common facilities by the SPV.
- b) To ratify the permission already granted on file for extension of project timeline upto 30.06.2019.
- c) To permit exclusion of reefer van from the CPC component of the project and revision of eligible project cost/ eligible grant.
- d) To defer decision on waiver of penalty which would be taken up after completion of the project at the time of release of final installment of grant.
- e) Inauguration date to be fixed.



#### **Agenda Item No.11**

**To consider the request of M/s Indus Best Mega Food Park Pvt. Ltd., (the SPV) implementing Mega Food Park project at Village Sarora and Bemta, Raipur District, Chhattisgarh for:**

- a. **Ratification of approval granted in file for revision in its Shareholding Pattern by infusion of M/s Abis Exports (India) Private Limited as Food Processor in the SPV;**
- b. **Extension of timeline for completion of project by September, 2019.**
- c. **Waiver of penalty imposed for delay.**

**Location of the project:** Raipur Dist., Chhattisgarh.

**PMA:** GT India LLP

- IMAC noted that project was accorded in- principle approval on 06.09.2012 and final approval on 04.06.2014. As per scheme guidelines, IA was required to complete the project within 30 months from the date of final approval. However, SPV is still to complete the project.
- IMAC reviewed the progress of implementation of the project. SPV informed that it would be able to complete the facilities at CPC by 15<sup>th</sup> August, 2019.

#### **Decision of IMAC:**

After detailed deliberation, IMAC decided:

- a) To ratify the permission already granted on file for revision of share holding pattern by infusion of M/s Abis Exports (India) Pvt. Ltd as food processor in the SPV.
- b) To extend the project timeline upto 15.08.2019, after which it will be proposed for inauguration.
- c) To defer decision on waiver of penalty which would be taken up after completion of the project at the time of release of final installment of grant.



## **Agenda Item No.12**

**To consider the request of M/s Pristine Mega Food Park for Timeline Extension of the project till October 2019, Revision of Share Subscription Agreement and Establishment of Silos facility as per Approved Project.**

**Location of the project:** Khagaria Dist., Bihar.

**PMA:** IL & FS

- IMAC noted that project was accorded in- principle approval on 21.09.2012 and final approval on 06.08.2014. As per scheme guidelines, IA was required to complete the project within 30 months from the date of final approval. However, SPV is still to complete the project.
- SPV intimated that SDF sheds are already complete; deep freezer construction is in progress and would be completed by 31.07.2019 and ETP construction is under progress. SPV further requested for permission to initiate the construction work of silos as it is required. In this connection SPV was directed to first complete the other facilities already under construction at CPC and decision regarding silos would be taken thereafter.

### **Decision of IMAC:**

After detailed deliberation, IMAC decided:

- a) To approve revision of share subscription agreement.
- b) To extend the project timeline upto 31.07.2019.
- c) To defer decision on construction of silos facilities till completion the other facilities already under construction at CPC, submit a report after which the matter will be put up on file for a decision.



### **Agenda Item No.13**

**To consider the request of M/s Paithan Mega Food Park(SPV) implementing the Mega Food Park project at Aurangabad, Maharashtra for extension of project's timeline till 30<sup>th</sup> September 2019, Relaxation in Eligibility conditions for Obtaining final installment of Grant-in-aid, Revision of Final Project Cost and Waiver of penalty.**

**Location of the project:** Aurangabad Dist., Maharashtra.

**PMA:** GT India LLP

- IMAC noted that project was accorded in- principle approval on 01.04.2011 and final approval on 08.03.2013. As per scheme guidelines, IA was required to complete the project within 30 months from the date of final approval. However, SPV is still to complete the project.
- IMAC reviewed the progress of implementation of the project. SPV informed that Milk processing capacity created in the park is un-utilized since no milk processing units are available in the park. IMAC noted with concern that huge infrastructure for milk processing is lying idle. Therefore, it was suggested to the SPV, PMA and MFP division to approach major milk processors in the area and also to approach existing cold chain operators for utilizing facility available in the park.
- SPV was further directed to allot plots in the park and ensure its operationalization on top priority before the request for release of 4<sup>th</sup> installment of grant could be considered.

### **Decision of IMAC:**

After detailed deliberation, IMAC decided:

- a) To defer the decision on extension of project timeline directing SPV to first allot and operationalize units.
- b) Not to permit relaxation regarding allotment of plots for release of final installment of grant.
- c) That the revision in final project cost would be decided at the time of completion of the project before the release of final installment of grant
- d) To defer decision on waiver of penalty which would be taken up after completion of the project at the time of release of final installment of grant.



#### **Agenda Item No.14**

**To consider the request of M/s Himalayan Mega Food Park (SPV) implementing the Mega Food Park at MahuakheraGanj, Kashipur, Distt U.S. Nagar, Uttarakhand for:**

- a. **Re-assessment of the Grant-in-aid of Mega Food Park;**
- b. **Extension of Project Timeline till 31<sup>st</sup> December 2019 for Completion of the Project;**
- c. **Waiver of penalty imposed and**
- d. **Self-Use of CPC for period of 1 year.**

**Location of the project:** Udham Singh Nagar Dist., Uttarakhand.

**PMA:** GT India LLP

- IMAC noted that project was accorded in- principle approval on 21.09.2012 and final approval on 23.01.2014. As per scheme guidelines, IA was required to complete the project within 30 months from the date of final approval. However, SPV is still to complete the project.
- IMAC reviewed the progress of implementation of the project. It was observed that the master layout plan/map of the MFP is yet to be approved by SIDA and many complaints are being received from the promoter of the units to be setup in the park regarding their inability to proceed further in their project. In this connection SPV was directed to resolve the issue immediately. MFP Division to also pursue the matter with SIDA.
- SPV further requested to self use of CPC facilities for the period of one year which was permitted.

#### **Decision of IMAC:**

After detailed deliberation, IMAC decided:

- a) To defer the decision on revision of project cost, reassessment of grant and extension of project timeline.
- b) To defer decision on waiver of penalty which would be taken up after completion of the project at the time of release of final installment of grant.
- c) To permit self use of common facilities by SPV for a period of 1 year or operationalization of units in the park, whichever is earlier.
- d) A letter from Minister, FPI to CM, Uttarakhand for according early approvals to the project shall be put up.



## **Agenda Item No.15**

**To consider the requests of M/s Sikaria Mega Food Park Private Limited, the SPV, of Mega Food Park being implemented at Agartala, Tripura for:**

- a. **Revision in DPR;**
- b. **Extension of timeline upto 31<sup>st</sup> August, 2019 for completion of Project;**
- c. **Waiver of penalty imposed and**
- d. **Release of 4th and Final instalment of Grant-in-aid after relaxation of conditions.**

**Location of the project:** West Tripura Dist., Tripura.

**PMA:** Grant Thornton India LLP

- IMAC noted that project was accorded in- principle approval on 29.04.2011 and final approval on 30.11.2011. As per scheme guidelines, IA was required to complete the project within 30 months from the date of final approval. However, SPV is still to complete the project.
- IMAC reviewed the progress of implementation of the project. SPV informed that it is not able to operate the processing facility as Factory Boiler Certificate is required which is pending with state authority and expected within few days. Further, SPV informed that it has allotted plots to 11 units and 8 proposals would be submitted under CEFPPC scheme before 30<sup>th</sup> June, 2019. Also SPV informed that CETP would be complete by July, 2019 and requested Ministry for waiver of penalty so as to complete this facility. However, IMAC directed SPV to infuse its own capital for completing the pending work and request for waiver of penalty would be taken up after completion of the project at the time of release of final installment of grant.

### **Decision of IMAC:**

After detailed deliberation, IMAC decided:

- a) To defer the decision on revision of DPR.
- b) To defer the decision on extension of project timeline directing SPV to first complete the facilities at CPC, CETP, allot and operationalize units.
- c) To defer decision on waiver of penalty which would be taken up after completion of the project at the time of release of final installment of grant.
- d) Not to permit relaxation of conditions for release of 4th and final installment of grant.



**Agenda Item No –16**

**To consider the request of M/s Cremica Mega Food Park for extension of project timeline till 31<sup>st</sup> December 2019, permission for self-use of the facilities at Central Processing Centre (CPC) for 1 year and waiver of penalty imposed for delay.**

**Location of the project:** Una Dist., Himachal Pradesh.

**Name of PMA:** IL&FS Clusters

- IMAC noted that project was accorded in- principle approval on 21.09.2012 and final approval on 06.08.2014. As per scheme guidelines, IA was required to complete the project within 30 months from the date of final approval. However, SPV is still to complete the project.
- IMAC reviewed the progress of implementation of the project and it was observed that SPV is yet to complete all the components at CPC/PPC. Also SPV is yet to show progress in allotment of plots and its operationalization at CPC. SPV was directed by the IMAC to submit detailed action plan (road map) with shortest timeline/schedule for utilization of facilities created and operationalization of units within two weeks.

**Decision of IMAC:**

After detailed deliberation, IMAC decided:

- a) To defer the decision on extension of project timeline directing SPV to first complete the pending work at CPC/PPC, allot and operationalize units.
- b) To defer decision on waiver of penalty which would be taken up after completion of the project at the time of release of final installment of grant.
- c) To permit self use of common facilities by SPV for a period of 1 year or operationalization of units in the park, whichever is earlier



**Other Issues:**

- In the action plans decided for the reviewed projects, the SPV will have to justify each of the balance components of the project as per the original DPR for its continued support from MoFPI.
- Bar for SPV to use CPC as per guidelines will be reviewed.
- It has been decided to review the progress of implementation of all the Mega Food Parks bimonthly by the division at the level of AS/Dir once every two months. Further, the progress of the Mega Food Park projects would be reviewed by Hon'ble Minister, FPI once every 3 months. The power to issue show cause for delay in completing project timelines will be delegated to the AS / JS in charge of the Division, subject to the IMAC being informed.
- A review and brain-storming session is to be organized at the level of Minister on the future course for MFPs. Options to be considered will include reimbursement of cost after prior completion of physical work by the SPV.
- Meanwhile, an evaluation study on performance of MFPs will be got conducted.
- All the MFP projects to be reviewed in respect of utilization of facilities being set up and the units to be established in the MFP. IA/SPV to submit detailed action plan (road map) with shortest timeline/schedule for utilization of facilities created and operationalization of units. Thereafter, Ministry in consultation with lending bank, State Government, IA, PMA and promoters of the units would finalize any curtailment in the facilities to be created in the project for its complete utilization.
- To explore the option of permitting sale of plots in the MFP projects being implemented by State Govt. entities.
- To review the extant instructions for imposition of penalty for delay in complying the condition for first installment of grant.
- A letter to be issued to NABARD for according sanction of Term loan to the proposals for setting up units under the CEFPPC scheme in designated food parks without insisting on prior approval of MoFPI.
- For Government sponsored parks, Video Conference at the level of Secretary with the CS and thereafter Minister, FPI and CM will be scheduled.

