

Minutes of meeting of Inter-Ministerial Approval Committee (IMAC) for the Scheme for Integrated Cold Chain and Value Addition Infrastructure held on 19.08.2019

A meeting of Inter-Ministerial Approval Committee (IMAC) constituted under Scheme for Integrated Cold Chain and Value Addition Infrastructure was held on 19.08.2019 under the Chairpersonship of Minister, FPI.

2. The list of participants is at **Annexure-I** and **Annexure-II**.

3. At the outset, Joint Secretary and Convener of IMAC welcomed the Minister, FPI and other members of the Committee. IMAC noted the action taken by the Ministry on the decisions taken by the committee in its meeting held on 11.02.2019. Thereafter, the IMAC discussed and deliberated each agenda item. Following decisions were taken: -

1. **Action Taken Note on the Minutes of Inter-Ministerial Approval Committee (IMAC) meeting held on 10.06.2019**

IMAC noted the action taken on the Minutes of Inter-Ministerial Approval Committee (IMAC) meeting held on 10.06.2019

2. **AGENDA PART – I [PMA: PwC]**

2.1 **Agenda Item No. 1: Request of the promoter for extension of time up to 30.09.2019 for submission of documents for release of 3rd instalment of grant-in-aid in respect of Integrated Cold Chain Project of M/s. Marble Valley Foods and Beverages Private Limited, Tirunelveli, Tamil Nadu.**

IMAC considered the agenda and approved the extension of time upto 30.09.2019 for submission of documents for release of 3rd installment of grant-in-aid in respect of Integrated Cold Chain Project of M/s Marble Valley Foods and Beverages Private Limited.

IMAC further directed to cancel the project and recall the grant, if promoter fails to submit the documents for release of 3rd installment of grant by 30.09.2019.

2.2 **Agenda Item No. 2: Request of the promoter for extension of time up to 16.08.2019 for submission of documents for release of 2nd instalment of grant in**



respect of Integrated Cold Chain Project M/s. Icee Box Integrated Cold Chain, Nagpur, Maharashtra.

IMAC considered the agenda and approved the extension of time upto 31.08.2019 for submission of documents for release of 2nd installment of grant-in-aid in respect of Integrated Cold Chain Project of M/s Icee Box Integrated Cold Chain.

2.3 Agenda Item No. 3: Request of the promoter for extension of time until 30.09.2019 for completion of project and submission of documents for 3rd and final instalment of grant for the project of M/s. SPY Frozen Foods Pvt. Ltd, Etawah, Uttar Pradesh.

IMAC considered the agenda and approved extension of time upto 30.09.2019 for submission of documents for release of 3rd installment of grant-in-aid in respect of Integrated Cold Chain Project of M/s. SPY Frozen Foods Pvt. Ltd.

Further, IMAC directed to take up the matter with Chief Secretary, UP for the power connection related issue of the promoter.

2.4 Agenda Item No. 4: Request of the promoter for extension of time up to 31.10.2019 for uploading the documents for 3rd installment of grant-in-aid in respect of cold chain project of M/s Sri Sri Milk and Food Products, Pune, Maharashtra.

IMAC considered the agenda and approved the extension of time upto 30.09.2019 for submission of documents for release of 3rd installment of grant-in-aid in respect of Integrated Cold Chain Project of M/s Sri Sri Milk and Food Products.

2.5 Agenda Item No. 5: Request of the promoter for extension of time by 30.09.2019 for submission of documents for release of 2nd instalment of grant in respect of Integrated Cold Chain Project M/s. VKM Foods Private Limited, Navi Mumbai, Maharashtra.

IMAC considered the agenda and approved the extension of time upto 30.09.2019 for submission of documents for release of 2nd instalment of grant in respect of Integrated Cold Chain Project M/s. VKM Foods Private Limited.

2.6 Agenda Item No. 6: Request of the promoter for change of BMC locations and withdrawal of components proposed at processing center of Malanpur, Madhya Pradesh in respect of Integrated Cold Chain Project M/s. Sterling Agro Industries Ltd, Kundali, Haryana.

IMAC considered the agenda and approved the following in respect of Integrated Cold Chain Project M/s. Sterling Agro Industries Ltd.: -

- (a) Withdrawal of proposed processing center of Malanpur, Madhya Pradesh; and
- (b) Change of BMC locations as detailed below:

S.No	Approved	Proposed
1	Behror, Rajasthan	Hardoi & Jalalpur Districts, Uttar Pradesh

2.7 Agenda Item No. 7: Request of the promoter for extension of time up to 30.09.2019 for submission of documents for release of 3rd instalment of grant in respect of Integrated Cold Chain Project M/s. Vaishnavi Grape & Pomegranate Processing Pvt. Ltd., Solapur, Maharashtra.

IMAC considered the agenda and approved the extension of time upto 30.09.2019 for submission of documents for release of 3rd installment of grant-in-aid in respect of Integrated Cold Chain Project of M/s Vaishnavi Grape & Pomegranate Processing Pvt. Ltd.

2.8 Agenda Item No. 8: Request of the promoter for extension of time up to September 2019 for submission of documents for release of 3rd instalment of grant-in-aid in respect of Integrated Cold Chain Project of M/s Wholesome Foods Limited, Gujarat.

IMAC considered the agenda and noted that the 2nd installment of grant has been released to the project on 20.09.2018.

IMAC directed to close the project on as is where is basis after conducting the Joint Inspection of the project and release the 3rd installment of grant in aid after recalculation.

2.9 Agenda Item No. 9: Request of the promoter for extension of time by 3 months i.e. upto 31.10.2019 for uploading the documents for release of 1st instalment of grant for the Integrated Cold Chain project of M/s. Karimnagar Milk Producer Company Limited, Karimnagar, Telangana.

IMAC considered the agenda and approved the extension of time upto 31.10.2019 for submission of documents for release of 1st installment of grant-in-aid in

respect of Integrated Cold Chain Project of M/s Karimnagar Milk Producer Company Limited.

IMAC further directed to cancel the project and recall the grant, if promoter fails to submit the documents for release of 1st installment of grant by 31.10.2019.

2.10 Agenda Item No. 10: Request of the promoter for upward revision of project cost as well as revision in means of finance in respect of Integrated Cold Chain Project M/s. Vision Fresh and Frozen, Una, Himachal Pradesh.

IMAC considered the agenda and approved the upward revision of total project cost from ₹2113.00 lakh to ₹2632.32 lakh and revised means of finance as detailed below: -

Sources	Earlier Approved (in ₹ Lakh)	Revised Approved (in ₹ Lakh)
Promoter's Equity	613.00	882.32
Grant Sought	1000.00	963.90
Term Loan & working capital (including bridge loan in lieu of grant)	500.00	1750.00 (963.90)
Total	02113.00	2632.32

2.11 Agenda Item No. 11: Request of the promoter for extension of time and change in promoters to Special Purpose Vehicle (SPV) for the integrated cold chain project of M/s. Rinac India Limited, Kerala.

IMAC considered the agenda and noted that the promoter has requested for change in constitution of the firm.

IMAC did not accede to the request as change in constitution makes the proposal a fresh one and cancelled the integrated cold chain project of M/s. Rinac India Limited.

2.12 Agenda Item No. 12: Request of the promoter for extension of time up to 15.09.2019 for uploading the documents for 1st installment of grant in respect of Integrated Cold Chain Project of M/s. Chandana Milk Products, Vikarabad, Telangana.

IMAC considered the agenda and approved extension of time upto 15.09.2019 for submission of 90 days compliance documents and upto 30.09.2019 for submission of documents for release of 1st instalment of grant.

4


IMAC further directed to cancel the project, if promoter fails to submit the documents within extended time line.

2.13 Agenda Item No. 13: Request of the promoter for extension of 6 months' time (i.e. up to February, 2020) for compliance of 90 days documents as well as application of grant in respect of Integrated Cold Chain Project M/s. Haldiram Snacks Private Limited., Uttar Pradesh.

IMAC considered the agenda and noted that the approval to the project has been granted on 30.10.2018. Promoter has failed to obtain the physical possession of land even after the lapse of 10 months from the issue of approval letter.

IMAC did not accede to the request of the promoter for any further extension and cancelled the project.

2.14 Agenda Item No. 14: Request of the promoter for extension of time up to 31.08.2019 for uploading the documents for 90 days compliance in respect of Integrated Cold Chain Project M/s Coffee Day Global Limited, Karnataka.

IMAC considered the agenda and approved the extension of time upto 31.08.2019 for submission of 90 days compliance documents.

IMAC further directed to cancel the project, if promoter fails to submit the documents of 90 days compliance by 31.08.2019.

2.15 Agenda Item No. 15: Request of the promoter for extension of time line for uploading documents for 1st instalment of grant till 31.08.2019 in respect of Integrated Cold Chain Project of M/s NDM Seafood Processors and Exporters Pvt. Ltd, Hooghly, West Bengal.

IMAC considered the agenda and approved the extension of time upto 10.09.2019 for submission of documents for release of 1st instalment of grant on request of the promoter during the meeting.

2.16 Agenda Item No. 16: Request of the promoter for extension of time up to 30.09.2019 for uploading complete documents for 90 days compliance and also for 1st instalment of grant in respect of Integrated Cold Chain Project of M/s. Tasty Dairy Specialties Limited, Uttar Pradesh.

IMAC considered the agenda and noted that the approval to the project has been granted on 05.11.2018. Promoter has failed to obtain the physical possession of land even after the lapse of 10 months from the date of issue of approval letter.

IMAC did not accede to the request of the promoter for any further extension and cancelled the project.

2.17 Agenda Item No. 17: Request of the promoter for change of main project location (FLI cum processing center), change in bank from Canara Bank to Union Bank of India and upward revision of total project cost from ₹5503.97 lakh to ₹6690.00 lakh in respect of Integrated Cold Chain Project of M/s Sandhya Aqua Exports Private Limited, East Godavari, Andhra Pradesh.

IMAC considered the agenda and approved the following: -

- (a) revision in score of the project from 75 to 74;
- (b) Change of main project location (FLI cum processing center) from S. No. 125, 133-7A, 125-1, 125-2, 125-3, Ramannapalem village, East Godavari, AP to Survey no. 208, Plot No. D5, Kakinada SEZ, Ponnada Village, U. Kothapalli (M), East Godavari, AP;
- (c) Change of lending bank from Canara Bank to Union Bank of India for the term loan amount of ₹2500.00 lakh;
- (d) Change in the Total Project Cost from ₹5503.97 lakh to ₹6690.00 lakh; and the Means of Finance as detailed below: -

Item	Earlier Approved	Revised Approved
------	------------------	------------------

6


	(in ₹ Lakh)	(in ₹ Lakh)
Equity from promoters	2003.97	3190.00
Term Loan	2500.00	2500.00
Grant sought	1000.00	1000.00
Total	5503.97	6690.00

IMAC further directed to cancel the project, if promoter fails to submit the documents for release of 1st installment of grant in aid by 30.09.2019.

2.18 Agenda Item No. 18: Request of the promoter for revision in grant-in-aid for the spiral freezer under Plant & Machinery and extension of time in respect of Integrated Cold Chain Project of M/s Raghunandan Cold Chamber LLP, Dholpur, Rajasthan.

IMAC considered the agenda and approved the recommendation of the TC for not acceding to the request of the promoter for re-calculating the grant for the spiral freezer.

IMAC further approved the extension of time upto 30.09.2019 for submission of documents for release of 3rd installment of grant in aid and directed PMA to conduct site visit by 31/8/2019.

3. AGENDA PART – II [PMA: GT]

3.1 Agenda Item No. 1: Request of promoter for closure of project or enhancement of capacity at one location of FLI or change of location of one of the two approved FLI in respect of cold chain project of M/s Kool Solutions India Pvt. Ltd., Raigad, Maharashtra.

IMAC considered the agenda and noted that as per approval letter dated 20.04.2017, promoter has to set up 1 DH, 2 FLI and reefer vans (4 Nos. x 18 MT). Promoter has completed 1 DH, 1 FLI & purchased the reefer vans and as such Cold Chain is completed.

IMAC directed to conduct the joint inspection and release the 3rd & final installment of grant after recalculation.

3.2 Agenda Item No. 2: Request of the promoter for extension of time upto 30.09.2019 for submission of documents for release of 3rd installment of grant-in-

aid in respect of Integrated Cold Chain Project of M/s P.D. Shah and Sons Cold Storage Pvt. Ltd., Satara, Maharashtra.

IMAC considered the agenda and approved the extension of time upto 30.09.2019 for submission of documents for release of 3rd installment of grant-in-aid and setting up of FLI at Mahabaleshwar only [earlier approved location] with double capacity in respect of Integrated Cold Chain Project of M/s P.D. Shah and Sons Cold Storage Pvt. Ltd., Satara, Maharashtra.

IMAC further directed to cancel the project and recall the grant, if promoter fails to submit the documents for release of 3rd installment of grant by 30.09.2019.

3.3 Agenda Item No. 3: Request of the promoter for extension of time upto 30.09.2019 for submission of documents for release of 3rd installment of grant-in-aid in respect of Integrated Cold Chain Project of M/s RGA Fresh Fruits Pvt. Ltd., Nashik, Maharashtra.

IMAC considered the agenda and approved the extension of time upto 30.09.2019 for submission of documents for release of 3rd installment of grant-in-aid in respect of Integrated Cold Chain Project of M/s RGA Fresh Fruits Pvt. Ltd., Nashik, Maharashtra.

3.4 Agenda Item No. 4: Request of promoter for revision of approved component and extension of time upto December, 2019 in respect of cold chain project of M/s Khyber Agro Pvt. Ltd., Dist. Pulwama, Jammu & Kashmir.

IMAC considered the agenda and approved the following: -


(a) Change in facilities as detailed below: -

Sl. No.	As per approval letter	Revised Approved
(i)	Plant & Machinery Paneer Section: • Paneer VAT: 1 no. x 2500 Ltr.	Plant & Machinery Paneer Section: Paneer processing line cap 2000 LPH • PHE Thermizer for paneer 2 KLPH



	<ul style="list-style-type: none"> • PHE Double Section with holding coil 5000 LPH • Paneer VAT 2500 Ltr • Whey Strainer and pump 2 HP • Hot whey storage tank 2500 LPH • Whey Separator 2000 LPH • Paneer Press 4 Heads • Paneer Hops 12 Kg • Paneer Cooling VAT 2000 Ltrs • Paneer Cutting Machine • Vacuum Sealing Machine 	<ul style="list-style-type: none"> with allied accessories 1 No • Paneer vat 500 ltr 4 No • SS Milk Pump for whey transfer 3000 ltrs 1 No • Insulated tank for paneer chilling process 5000 ltr 1 no • Shell and tube heat exchange 1 No • Circulation cum transfer pump 1 Nos • Interconnection pipes and fittings • Pneumatic paneer press system 4 head 2 nos • Paneer slicer machine 1 No • Paneer hoves 10 kg 40 Nos • Auto dozing system with jacketed tank for acid 100 L2 nos • Dozing pump 2 Nos. • Pipe and fitting • Vacuum Packing Machine 1 No
(ii)	<p>Curd and Lassi Section</p> <ul style="list-style-type: none"> • Standardized Milk Storage Tank • Holding tube 10 minutes • Linear cup filling machine 6000 cups per hr • Homogenizer 3000 LPH • Culture inoculation tanks 1000 Ltrs • AHU for curd room • Growing room • SS Working Platform • Conveyor for curd crates from packing machine to incubation rooms • Conveyor for curd crates from incubation rooms • Conveyor for curd crates from 	<p>Curd and Lassi Section</p> <ul style="list-style-type: none"> • Horizontal Milk storage tank 5000 1 No • Holding tube 20 sec/600 sec 1 No with plc based SS control panel with pneumatic accessorise, data logger, actuators, hydro cyclone 5 KLPH, with De Aerator system • Rotatory packing machine 2500 cups per hr 2 Nos • Revamping of curd blast room by supply of condensing unit for blast 20ft x 10 ft. x 10ft, supply of puff panel 4m x 3 mtr, accessories for condensing units • Storage tank and pump with centrifugal pump 8klph, storage tank

<p>incubation room to blast chiller</p> <ul style="list-style-type: none"> • Revamping existing curd cold store • Sugar syrup manufacturing tank 500 litres • Pumps and piping • FFS machine pouch packing 2500 PPH 	<p>insulated 3KL 1 no each</p> <ul style="list-style-type: none"> • Complete ventury system 1 no • Thermizer for curd 2 KLPH 1 No complete module • Inoculation tank insulated 1000 LTR 2 Nos, CIP Pump 5000 LPH 1 no, platform • Inoculation tank jacketed sweep type agitator 500 L2 Nos, Lobe Pump 1000 LPH 1 no, CIP return Pump 5000 LPH 1 no, Heating Device STD • Complete yogurt module (40-80-10 Degree C) 1 KLPH • Complete yogurt Module (40-80-10 Degree C) 1KLPH • Storage tank jacketed 500 L 1 No, Lobe pump 1 KLPH • Sugar Syrup section with tank jacketed 300 L1 no., sparkler Filter 1 No., cooler 300 L1 No Hydro flow tank plain 300 L1 No • Ante-Room for incubation 6 x 2 x 3 meter • AMU for curd filling machine • Common auto dozing system for milk and fermented product for CIP • 4 Tank automatic double circuit CIP system for milk complete • Crate conveyor two tier system 18-meter length approx. • Crate washer 800 CPH • Cream Pasteurizer module 500 LPH 1 no
---	--



(b) Revision in no. & capacity of insulated tanker as detailed below: -

Earlier Approved	Revised Approved
Insulated Tankers (6 nos. x 3500 ltrs.)	Insulated Tankers 10 nos. x 2000 ltr.

(c) Extension of time upto Dec., 2019 for completion of project in respect of cold chain project of M/s Khyber Agro Farms Pvt. Ltd., Pulwama, J&K.

IMAC further directed that promoter shall submit the revised implementation scheduled duly authenticated by lending bank and progress report every month.

3.5 Agenda Item No. 5: Revision in nos. & capacities of reefer vans/insulated tanker in respect of cold chain project of M/s Namdhari Animal Genetics Pvt. Ltd., Ramanagra, Karnataka.

IMAC considered the agenda and approved the nos. & capacity of reefer vans & insulated tankers as follows:

Sl.No.	Earlier Approved	Revised Approved
1	Reefer Vehicles: 1nos. x 8000 ltr.	Reefer Vehicles: 1nos. x 10000 ltr.
2	Reefer Vehicles: 1nos. x 5000 ltr.	Reefer Vehicles: 1nos. x 5000 ltr.
3	Insulated Tanker: 2 nos. x 10000	Insulated Tanker: 1 nos. x 9000
4	Insulated Tanker: 2 nos. x 2000	Insulated Tanker: 1 nos. x 5000
5	Insulated Tanker: 2 nos. x 2000	-

3.6 Agenda Item No. 6: Request of promoter for change in location, nos. & capacity of BMCs and change in nos. & capacity of Insulated Tanker & Reefer Vehicle in respect of the integrated cold chain project of M/s Rajendra & Ursula Joshi Food Industries Pvt. Ltd., Jaipur, Rajasthan.

IMAC considered the agenda and approved the following: -

(a) Location, nos. & capacity of BMCs as follows: -

Earlier Approved				Revised Approved			Changes
S.No	Location	No.	Total	Location	No.	Total	

		of BM C	Capacit y		of BM C	Capacit y	
1	Barna	1	2 KL	Barna	1	2 KL	No change
2	Kaladera	1	2 KL	Kaladera	1	2 KL	No change
3	Brihsinghpur a	1	2 KL	Brihsinghpur a	2	3 KL	Capacity Increased
4	Pratappura Khurd	1	2 KL	Pratappura Khurd	2	3 KL	Capacity Increased
5	Maheswas	1	2 KL	Maheswas	1	2 KL	No Change
6	Hathoj	1	2 KL	Hathoj	2	3 KL	Capacity Increased
7	Aai Dan Ka Bas	2	4 KL	Aai Dan Ka Bas	2	3 KL	Capacity decrease d from 4 KL to 3 KL
8	Bhikawas	1	2 KL	Bhikawas	1	2 KL	No Change
9	Mandau	2	4 KL	Mandau	1	2 KL	No Change
10	Mahapura	1	2 KL	Kishorepura	1	2 KL	Change in Location
Total			0 KL			0 KL	

(b) The nos. & capacities of insulated tanker/vans & reefer vehicle as follows: -

Type of Vehicle	Earlier Approved			Type of Vehicle	Revised Approved		
	Capacity	Quantity	Total Capacity		Capacity	Quantity	Total Capacity
Insulated Tanker	12 MT	2	24 MT	Insulated Tanker	21	1	21 MT
Insulated Tanker	9 MT	2	18 MT	Insulated Tanker	9.33	4	37.32 MT
Insulated Tanker	6 MT	1	6 MT	Insulated Vans	2.25	1	2.25 MT
Insulated	9 MT	2	18 MT	Insulated	0.8	1	0.8 MT

Vans				Vans			
Insulated	6 MT	2	12 MT	Reefer	3.8	1	3.8 MT
Vans				Vehicle			
Insulated	3 MT	1	3 MT	Reefer	1.7	2	3.4 MT
Vans				Vehicle			
Reefer	1 MT	3	3 MT	Reefer	0.8	2	1.6 MT
Vehicle				Vehicle			
Approved Capacity			84 MT	Revised Capacity			70.17
							MT

During the meeting promoter requested for grant re-calculation of TCW (Service Block/Utility Block). IMAC did not accede to the request of the promoter for grant re-calculation of TCW (Service Block/Utility Block) as the issue has already been considered in Technical Committee Meeting dated 03.07.2018 & IMAC meeting dated 28.08.2018.

3.7 Agenda Item No. 7: Request of the promoter for change in lending bank and condonation in delay in submission of documents in compliance of 90 days requirement of approval letter in respect of Integrated Cold Chain Project of M/s Solas Industries.

IMAC considered the agenda and approved the following in respect of M/s Solas Industries, Uttar Pradesh: -

- (a) Condonation in delay in submission of documents in compliance of 90 days requirement of approval letter upto 28.03.2019; and
- (b) Change in lending bank from Union Bank of India to Bank of Baroda.

3.8 Agenda Item No. 8: Condonation in delay in submission of documents in compliance of 30 and 90 days requirement of approval letter in respect of M/s Jai Kissan Foods, U S Nagar, Uttarakhand.

IMAC considered the agenda and approved the condonation in delay in submission of documents in compliance of 30 and 90 days requirement of approval letter upto 22.01.2019 and 15.04.2019 respectively in respect of M/s Jai Kissan Foods, U S Nagar, Uttarakhand.

3.9 Agenda Item No. 9: Condonation in delay in submission of documents in compliance of 30 days & 90 days requirement of approval letter in respect of Integrated Cold Chain Project of M/s Jamnadas Industries.

IMAC considered the agenda and approved the condonation in delay in submission of documents in compliance of 30 days & 90 days requirement of approval letter upto 23.01.2019 and 29.03.2019 respectively in respect of M/s Jamnadas Industries, Madhya Pradesh.



3.10 Agenda Item No. 10: Request of promoter for change in lending bank & extension of time for submission of documents for release of 1st installment of grant in aid and condonation in delay in submission of documents in compliance of 30 days & 90 days requirement of approval letter in respect of Integrated Cold Chain Project of M/s Sahara Frozen Foods, Madhya Pradesh.

IMAC considered the agenda and approved the following in respect of M/s Sahara Frozen Foods: -

- (a) condonation in delay of submission of documents in compliance of 30 days & 90 days requirement of approval letter upto 19.11.2018 & 29.07.2019 respectively;
- (b) change in lending bank from Union Bank of India to Punjab National Bank; and
- (c) extension of time upto 15.10.2019 for submission of documents for release of 1st installment of grant in aid.

IMAC further directed to cancel the project, if promoter fails to submit the documents for release of 1st installment of grant by 15.10.2019 along with commensurate physical progress.

3.11 Agenda Item No. 11: Request of the promoter for extension of time upto 45 days for submission of documents for release of 1st installment of grant in aid in respect of Integrated Cold Chain Project of M/s Sai All Season Fruits & Vegetables.

IMAC considered the agenda and approved the following in respect of M/s Sai All Season Fruits & Vegetables: -

- (a) Condonation in delay in submission of documents in compliance of 30 days & 90 days requirement of approval letter upto 14.11.2018 and 12.04.2019 respectively; and
- (b) Extension of time upto 30.09.2019 for submission of documents for release of 1st installment of grant in aid.

IMAC further directed to cancel the project, if promoter fails to submit the documents for release of 1st installment of grant by 30.09.2019 along with commensurate physical progress.

3.12 Agenda Item No. 12: Request of the promoter for extension of time upto 15.09.2019 for submission of documents for release of 1st installment of grant in aid in respect of Integrated Cold Chain Project of M/s Apex Frozen Foods Limited.

IMAC considered the agenda and approved the extension of time upto 15.09.2019 for submission of documents for release of 1st instalment grant-in-aid in respect of M/s Apex Frozen Foods Limited.

3.12 Agenda Item No. 13: Condonation in delay in submission of documents in compliance of 90 days requirement of approval letter in respect of M/s Indapur Dairy and Milk Products Limited, Pune, Maharashtra.

IMAC considered the agenda and approved the condonation in delay in submission of documents in compliance of 90 days requirement of approval letter upto 15.05.2019 in respect of M/s Indapur Dairy and Milk Products Limited, Pune, Maharashtra.

3.13 Agenda Item No. 14: Request of promoter for extension of time upto 31.10.2019 for completion of integrated cold change project in respect of M/s Safe n Fresh Foods, Sambha, J&K.

IMAC considered the agenda and approved the extension upto 31.10.2019 for completion of the project in respect of M/s Safe n Fresh Foods, Sambha, J&K.

IMAC further directed to take up the matter with Chief Secretary, J&K for the Power connection & Consent to Operate from State PCB and with CEO, FSSAI for FSSAI License.

3.14 Agenda Item No. 15: Representation received from promoter of M/s Prabhat Dairy Ltd. for transfer of project.

IMAC considered the agenda and noted that Group Lactalis, France through M/s Tirumala Milk Products Pvt. Ltd. has proposed to acquire the dairy business of M/s Prabhat Dairy Ltd.

IMAC further noted that all the three installments of grant in aid has been released to M/s Prabhat Dairy Ltd. Further, M/s Tirumala Milk Products Pvt. Ltd. is also being financially assisted by the Ministry.

IMAC referred the case, back to Technical Committee for evaluation/consideration.

4. AGENDA PART – II [PMA: IL&FS]

4.1 Agenda item no. 1: Case of grant recall - M/s Himalaya International Limited, Vadnagar, District Mehsana, Gujarat

IMAC considered the agenda and after detailed deliberations approved TC recommendation with respect to Hon'ble High Court's order dated 23.04.2019 for the case of M/s Himalaya International.

4.2 Agenda item No. 2: Request of M/s Mrs Bectors Food Speciality Ltd., Greater Noida, Gautam Budh Nagar, Uttar Pradesh for extension in timeline for submission of documents for release of 3rd Instalment up to 30.08.2019

IMAC considered the agenda and after detailed deliberations, approved extension in timeline for submission of documents for release of 3rd Instalment of grant up to 30.08.2019, failing which project will be closed on as is where is basis.

4.3 Agenda item No. 3: Request of M/s Dev Milk Foods Pvt. Ltd, Ajmer Road, Jaipur Rajasthan for timeline extension for claiming third Installment of grant upto 30th September, 2019

IMAC considered the agenda and after detailed deliberations, approved extension in timeline for submission of documents for release of final and 3rd Installment of grant till 30th September, 2019, failing which project will be closed on as is where is basis considering expenditure as on 19.08.2019.

4.4 Agenda item No. 4: Request of M/s Gangri Food Products, Tawang, Arunachal Pradesh for extension in timeline for claiming 3rd installment of grant-in-aid upto 31.10.2019

IMAC considered the agenda and after detailed deliberations, approved extension in timeline for submission of documents for release of 3rd installment of grant upto 31.10.2019, failing which project will be closed on as is where is basis.

4.5 Agenda item No. 5: Request of M/s SAM Agri Fresh Private Ltd, Nashik, Maharashtra for revision in grant-in-aid to the project

IMAC considered the agenda and after detailed deliberations, approved Technical committee recommendation of revision of grant-in-aid from Rs. 582.76 lakh to Rs. 613.74 lakh to M/s SAM Agri Fresh Pvt Ltd. Eligible project cost also revised from Rs. 1243.92 lakh to Rs. 1270.36 lakh. Accordingly, applicant firm will submit revised means of finance duly certified by lending bank.

4.6 Agenda item no. 6: Request of promoter for timeline extension for submission of 1st Installment claim till 20.08.2019, revision in grant-in-aid and change in location of BMCs of M/s Heritage Foods Ltd at Palghar, Maharashtra.

IMAC considered the agenda and after detailed deliberations, approved following:

- a) Technical Committee recommendation of revision in eligible grant-in-aid from Rs 1425.69 lakh to Rs 1592.98 lakh and revision in eligible project cost from Rs 2979.81 lakh to Rs. 3305.08 lakh. However, approved grant for the project remains same since it is already restricted to maximum limit of Rs 1000 lakh.
- b) Extension in timeline for submission of documents for release of 1st instalment till 20.08.2019
- c) Change in location of BMCs from "Ardhapur, Wadgao, Kivla, Alegao, Rahati villages in Nanded District" to "Ardhapur & Janapuri in Nanded district, Bhimanagar & Loni devkar in Solapur district and Degaon in Pune district, Maharashtra."

4.7 Agenda item No. 7: Request of promoter for extension in timeline for submission of 1st Installment Claim upto 11.12.2019, revision in grant-in-aid and change in Lending Bank in respect of project of M/s Dev Bhumi Cold Chain Private Limited, Shimla, Himachal Pradesh

IMAC considered the agenda and after detailed deliberations, approved the following:



- a) Extension in timeline for submission documents for release of 1st Installment of grant-in-aid till 11.12.2019. However, project will be reviewed on 11.12.2019, if there is no significant progress at site, then approval given for extension of timeline will be withdrawn and the project will be cancelled without further communication.
- b) Technical Committee recommendation of revision in grant-in-aid from Rs. 949.80 lakh to Rs. 955.05 lakh.
- c) Change in lending bank from YES Bank to Bank of Baroda for the required term loan.

4.8 Agenda item no. 8: Request of M/s Ideal Ice Cream, Dakshina Kannada, Karnataka for condonation of delay in submission of documents for 1st instalment upto 13.08.2019, revision in grant-in-aid and revision in project components

IMAC considered the agenda and after detailed deliberations, approved the following:

- a) Technical Committee Recommendation of revision in eligible grant from Rs 1033.12 lakh to Rs 1036.49 lakh and eligible project cost remains same as already approved. Approved grant for the project also remains same since it is already restricted to maximum limit of Rs 1000 lakh.
- b) Condonation of delay in submission of documents for release of 1st instalment of grant-in-aid till 13.08.2019.

4.9 Agenda Item No. 9: Request of M/s PRS Milk Products Pvt Ltd., Fatehgarh Sahib, Punjab for timeline extension for submission of 1st instalment claim till 04.10.2019 and for revision in grant-in-aid

IMAC considered the agenda and after detailed deliberations, approved following:

- a) Technical Committee Recommendation of revision in grant for the project from Rs. 137.61 lakh to Rs. 140.36 lakh. Revision in Eligible Project Cost from Rs. 283.58 lakh to 289.08 lakh. Accordingly, applicant firm will submit revised means of finance duly certified by lending bank.
- b) Timeline extension for submission of documents for release of 1st instalment of grant-in-aid till 04.10.2019.

5 Agenda note for ratification of proposals by IMAC in respect of Integrated Cold Chain Projects.

IMAC ratified the following: -



Sr. No	Name of the project	Remarks
A.	PMA M/s GT	
a.	M/s Hargur Milk Products Pvt. Ltd., Patiala, Punjab	Change in location of one of the FLI (Collection Center) of the three approved FLI (Collection Center) from Village Madanpur, Tehsil, Rajpura to Village Chamaru, Tehsil Rajpura.
b.	M/s Gubba Cold Pvt Ltd., Rangareddy, Telangana	Change in lending bank from IDFC Bank to ICICI Bank.
c.	M/s New Era Dairy Engineers India Private Limited, Uttar Pradesh	Extension upto 31.07.2019 for submission of documents in compliance of 90 days of approval letter.
d.	M/s The Salem Namakkal District Cooperative Milk Producers Union Ltd., Salem, Tamil Nadu	Change in name of firm from "The Salem Namakkal District Cooperative Milk Producers Union Ltd." to "The Salem District Co-operative Milk Producers Union Ltd." and Condonation of delay in submission of documents in compliance of 90 days' requirement of approval letter.
e.	M/s Rajarambapu Patil Sahakari Dudh Sangh Maryadit, Sangli, Maharashtra	Cancellation of project due to non-submission of documents in compliance of 30 days & 90 days requirement.
f.	M/s Sai Marine Exports Private Limited, Visakhapatnam, Andhra Pradesh	(a) Condonation in delay in submission of documents in compliance of 30 days & 90 days requirement of approval letter upto 15.11.2018 and 23.01.2019 respectively; and (b) Condonation in delay in submission of documents upto 13.07.2019 for release of 1 st installment of grant.
g.	M/s Raj Frozen Products, Jalaun, Uttar Pradesh.	(a) Condonation in delay in submission of documents in compliance of 30 & 90 days requirement of approval letter; and (b) Condonation in delay in submission of documents for release of 1 st installment of grant in aid.

h.	M/s Kisanmitra Cold Storage Pvt. Ltd., Latur, Maharashtra	Extension upto 15.08.2019 for submission of documents for release of 3 rd & final installment of grant-in-aid.
i.	M/s Kathpal Dairies Unit-II, Moga, Punjab	Revision in grant in aid from ₹367.84 lakh to ₹355.59 lakh at the time of release of 3 rd installment.
j.	M/s Mehsana Dairy & Food Products Ltd., Mehsana, Gujarat	Revision in grant in aid from ₹1000.00 lakh to ₹857.40 lakh at the time of release of 3 rd installment.
k.	M/s Kitchen Xpress Overseas Ltd., Mehsana, Gujarat	Revision in grant in aid from ₹867.39 lakh to ₹858.75 lakh at the time of release of 3 rd installment.
B. PMA M/s PwC		
l.	M/s. Royal Cold Chain, Maharashtra	Timeline for submission of documents for 3 rd instalment of grant has been extended upto 19.11.2019.
m.	M/s. Surat District Co-operative Milk Producers Union Limited, Surat, Gujarat	Cancellation of the approval granted to the project vide approval letter dated 05.11.2018 since the project has not adhered to the timelines for submission / uploading of documents for 30 days' compliance as required under clause 13.11 (a) of the guidelines.
n.	Healthy Foods, Maharashtra	Extension of timeline upto 31.08.2019 for submission of documents for release of 1 st instalment.
C. PMA M/s IL&FS		
o.	M/s Erode District Cooperative Milk Producers Union Limited, Erode, TN	Project proposal was withdrawn by the promoter. Promoter, vide letter 13/03/19, was informed regarding closure of project
p.	M/s PEP Foods, Gandhinagar, Gujarat	Project proposal was withdrawn by the promoter. Promoter, vide letter 13/03/19, was informed regarding closure of project
q.	M/s Aski Foods, Dimapur, Nagaland	Cancellation of project due to non-submission of documents in compliance of 30 days requirement. The same was informed to the promoter vide letter dated

Annexure-I

List of participants of Inter-Ministerial Approval Committee (IMAC) meeting
Chaired by Minister (FPI) held on 19.08.2019 in Room No. 120, Panchsheel
Bhawan, August Kranti Marg, New Delhi.

1. Minister, FPI - In Chair
2. MoS (FPI)
3. Smt. Pushpa Subrahmanyam, Secretary, FPI
4. Ms. Reema Prakash, JS, FPI – Convener
5. Shri G. D. Sharma, Consultant, IFD, MoFPI
6. Shri C. Tirumala Rao, Manager, NABARD, New Delhi
7. Dr. M P Singh, Principal, Deptt. of Horticulture & Food Processing, UP
8. Shri S Chandrasekhar, DGM(ED), NDDB, Anand, Gujarat

From MOFPI:

1. Shri K.B. Subramanian, Director, MoFPI
2. Shri Girindra Joshi, Under Secretary, MoFPI

3. Shri Sanjay Gupta, SIO, MoFPI

4. Shri Adesh Mohan, SIO, MoFPI

From PMAs:

1. Shri Karan Sharma, Manager, Grant Thornton

2. Shri Mandeep Ahuja, Manager, PWC

3. Smt. Smriti Chandna, Manager, IL&FS

Annexure-II

List of promoters/ representatives of firms who attended the meeting

1. Shri Mukesh P Shah, Promoter, M/s P D Shah & Sons

2. Shri Abhinav Jain, CM (C&O), M/s Rajendra & Ursula

3. Shri P Agarwal, Partner, M/s Jamnadas Industries

4. Shri Abhishek Mishra, Partner, M/s Sollas Industries

5. Shri Ritesh Garg, PoA, M/s Sai All Season

6. Shri Kamal Kishore Sharma, Partner, M/s Sahara Frozen

7. Shri Ch. Vijaya Kumar, CFO, M/s APEX Frozen Foods

8. Shri Shibi Mattummal, Site Manager, M/S Marble Valley Foods & Beverages Pvt Ltd.
9. Shri S.P.S. Yadav, Director, M/s SPY Frozen Food Pvt Ltd.
10. Shri Vivek Keshwani, Director, M/s Sterling Agro Industries Ltd.
11. Shri R Ramakrishna, M/s Chandana Milk Products
12. Shri Soji Abraham, Sr. V.P, M/s RINAC India Ltd.
13. Shri Sanjay Sinhania, VP, M/s Haldiram Snacks Pvt Ltd.
14. Shri UR.P. Shankarreddy, MD, M/s Karimnagar Milk Producer Company Ltd.
15. Shri Dinchila Majumdar, M/s NDM Sea Food Processors and Exporters Pvt Ltd.
16. Shri Anju Marto, Business Head, M/s Tasty Dairy Specialities Ltd.
17. Shri K. Veerabhadra Rao, MD, M/s Sandhya Aqua Exports Pvt Ltd.
18. Shri Mukund Kamat, Proprietor, M/s Ideal Ice Cream
19. Shri Ch. Rajababu, Senior General Manager, M/s Heritage Foods Ltd.
20. Shri Rajeev Arora, M/s PRS Milk Products Pvt Ltd.
21. Shri Sanjay Aggarwal, CMD, M/s Dev Bhumi Cold Chain Private Ltd.
22. Shri Mohan Goyal, Manager (F&M), M/s Dev Milk Foods Pvt Ltd.
23. Shri Man Mohan Malik, MD, M/s Himalaya International Ltd.
24. Shri Rajeev Grover, Accountant Manager, M/s Mrs. Bectors Food Specialities Ltd.



