

**Ministry of Food Processing Industries**

**Cold Chain Division**


**Minutes of IMAC Meeting chaired by Minister (FPI) on 29<sup>th</sup> Oct 2021 at  
12.30 pm**

Hon'ble Minister (FPI) chaired the meeting of the Inter Ministerial Approval Committee (IMAC) for the Cold Chain Scheme projects on 29<sup>th</sup> October 2021 at 12.30 pm in Panchsheel Bhawan, New Delhi. Hon'ble Minister of State (FPI) co-chaired the IMAC.

2. Members of the IMAC, PMAs and Promoters of the respective projects joined the meeting through Video Conference.

3. At the outset, convener of IMAC namely, Joint Secretary (CC) welcomed the participants and briefed about the purpose of the meeting. Deputy Secretary (CC) made the presentation on the Agenda placed before the IMAC. Promoters participated in the discussions.

4. The following emerged after detailed deliberations on the agenda:

*UMG*  


SN	Project	Proposal	Decision
<b>PMA - PwC</b>			
1.	M/s Sneha Farms Pvt. Ltd., Mahbubnagar, Telangana.	Acceptance of clarification about use of Term Loan (TL) towards recouping Equity Account and further consideration of expenditure as eligible towards release of 1 <sup>st</sup> installment of grant.	TC in its meeting held on 24 <sup>th</sup> Aug 2021 had noted that Promoter has not utilized TL for meeting expenditure on eligible items and accordingly the provisions of scheme guidelines is not going to be complied with. TC recommended non-acceptance of promoter's request and cancellation of project. IMAC deferred the proposal with directions that a report may be obtained from the lending bank on the issue and the matter be examined in detail on file.
2.	M/s. Zippy Edible Product Pvt. Ltd., Udham Singh Nagar, Uttarakhand.	Change in location of main facility [FLI cum processing center cum DH] from Khasra No. 226 Minute, Rahmapur, Jaspur, Dist. Udham Singh Nagar, Uttarakhand to Khasra nos. 385, 386, Village Khanpur Purab, Rudrapur, District Udham Singh Nagar, Uttarakhand.	Based on NOC of the lending Bank, and no impact on the viability of the project, TC in its meeting held on 24 <sup>th</sup> Aug 21 recommended acceptance of promoter's request. IMAC approved the proposed change in location of main facility, with stipulation that registered land documents and CLU be furnished.
3.	M/s. Syra Foods, Yamuna Nagar, Haryana	Upward revision in grant by considering components such as Slaughtering line, Chiller Room, High pressure cleaning Jet & Portioning Knives	TC in its meeting held on 24 <sup>th</sup> Aug 21 recommended that since no clarification/elaboration was provided by the promoter at the time of consideration of his EOI, the request may not be agreed upon. IMAC deferred the matter with directions that the objection raised by the promoter be examined on file.
4.	M/s. Ambrozia Frozen Foods, Panchkula, Haryana.	Upward revision in grant by considering components such as Air washer, Gen Sets, Spiral Freezer, ETP/ STP.	TC recommended that since promoter had not submitted CE (Mech.) Certificates for the recalculation, the request may not be agreed upon, except w.r.t Gen Set & RO Plant/piping and accordingly grant may be revised from Rs.358.70 lakh to Rs.361.84 lakh. IMAC approved the recommendation of the TC for upward revision of grant by Rs.3.13 lakh.
5.	M/s. Triveni Food Processors, Barwani,	Revision in grant calculation by including cost of eligible Plant & Machinery which has	TC had recommended correction in the grant calculation sheet. IMAC deferred the matter with directions that the

*Handwritten signature*

	Madhya Pradesh.	mistakenly been taken as Rs.401.21 lakh instead of Rs. 490.21 lakh.	matter be examined on file and show-cause be given to the PMA.
6.	M/s. Karimnagar Milk Producer Company Limited, District Karimnagar, Telangana.	Extension of four months for the completing the project (i.e. 19.12.2021) and for uploading the documents for release of 3 <sup>rd</sup> instalment.	IMAC approved the recommendation of TC for allowing proposed extension, with stipulation that waiver for penalty be allowed only for the two months for the disruption due to second wave of Covid this year.
7.	M/s. VKM Foods Private Limited, Navi Mumbai, Maharashtra	Condonation of delay in uploading the 3 <sup>rd</sup> installment documents.	IMAC approved the recommendation of TC for condonation of delay for uploading of documents towards claim of 3 <sup>rd</sup> instalment, with stipulation that waiver for penalty be allowed only for the two months for the disruption due to second wave of Covid this year.
8.	M/s. Varun Agro Processing Foods Pvt. Ltd., Nashik, Maharashtra	Condonation of delay in uploading the 3 <sup>rd</sup> installment documents.	IMAC approved the recommendation of TC for condonation of delay for uploading of documents towards claim of 3 <sup>rd</sup> instalment, with stipulation that waiver for penalty be allowed only for the two months for the disruption due to second wave of Covid this year.
9.	M/s. Shalimar Hatcheries Limited, Bardhaman, West Bengal.	Condonation of delay in uploading 2 <sup>nd</sup> & 3 <sup>rd</sup> installment documents.	IMAC approved the recommendation of TC for condonation of delay for uploading of documents towards claim of 3 <sup>rd</sup> instalment, with stipulation that waiver for penalty be allowed only for the two months for the disruption due to second wave of Covid this year.
10.	M/s. Sri Sri Milk and Food Product, Pune, Maharashtra	Condonation of delay in uploading the 3 <sup>rd</sup> installment documents.	IMAC approved the recommendation of TC for condonation of delay for uploading of documents towards claim of 3 <sup>rd</sup> instalment, with stipulation that waiver for penalty be allowed only for the two months for the disruption due to second wave of Covid this year.
11.	M/s. Microtrol Sterilization Services Private limited, Rewari, Haryana	Condonation of delay in uploading the 3 <sup>rd</sup> installment documents.	IMAC approved the recommendation of TC for condonation of delay for uploading of documents towards claim of 3 <sup>rd</sup> instalment, with stipulation that waiver for penalty be allowed only for the two months for the disruption due to second wave of Covid this year.
12.	M/s. Healthy Foods, Nashik, Maharashtra	Condonation of delay in uploading the 3 <sup>rd</sup> installment documents.	IMAC approved the recommendation of TC for condonation of delay for uploading of documents towards claim of 3 <sup>rd</sup> instalment, with stipulation that waiver for penalty be allowed only for

			the two months for the disruption due to second wave of Covid this year.
13.	M/s. Triveni Foods and Agro, Jaipur, Rajasthan	Withdrawal of the project due to demise of key Advisor to the project and serious threat to viability of project caused by Covid-19 waves.	IMAC approved the recommendation of the TC to allow the promoter to withdraw, with stipulation that EMD be forfeited.
14.	M/s. Manan Agro Industries, Hapur, Uttar Pradesh	Withdrawal of the project due to the poor health of promoter and the resultant delay in project progress.	IMAC approved the recommendation of the TC to allow the promoter to withdraw, with stipulation that EMD be forfeited.

*Handwritten signature*

<b>PMA – GT</b>			
<b>SN</b>	<b>Project</b>	<b>Proposal</b>	<b>Decision</b>
15.	M/s Kiran Foods., Udham Singh Nagar, Uttarakhand.	Change in location of FLI cum Processing Centre from Khasra No. 707, village Rudrapur, Tehsil Rudrapur, District Uddham Singh Nagar, Uttarakhand to Plot/Khasra No. 49 Minute, village Bhanga, Tehsil Kichha, District Udham Singh Nagar Uttarakhand.	IMAC approved the recommendation of TC for proposed change in location.
16.	M/s Krishna Coastal Foods Private Limited, Krishna, Andhra Pradesh	Revision in grant calculation.	Promoter requested for allowing additional submission before consideration of his case. IMAC accordingly approved that the matter be examined based on additional submission.
17.	M/s Vishwas Milk Products Private limited., Gurdaspur, Punjab	Cancellation of the approval given for the project.	TC recommended cancellation of project as the promoter has concealed facts about availing of grant benefits under MoFPI schemes by his family member (daughter, son-in-law, grand son & daughter-in-law). Based on promoters request, IMAC decided that the matter be examined in detail on file.
18.	M/s EM Global LLP., Rangareddy, Telagana.	Cancellation of the project due to non-submission of documents of 30 days compliances of approval letter.	IMAC approved the recommendation of TC for cancelation of the project, with stipulation that EMD be forfeited.
19.	M/s. Sai Marine Exports Private Limited., Vishakhapatnam, Andhra Pradesh	Condonation of delay in submission of documents of release of 3 <sup>rd</sup> Installment of grant.	IMAC approved the recommendation of TC for condonation of delay for uploading of documents towards claim of 3 <sup>rd</sup> instalment, with stipulation that waiver for penalty be allowed only for the two months for the disruption due to second wave of Covid this year.
20.	M/s. Sagar Multipurpose storage Private Limited., Howrah, West Bengal	Condonation of delay in submission of documents of release of 1 <sup>st</sup> installment of grant.	IMAC approved the recommendation of TC for condonation of delay.

*VmS*

PMA - SIL			
SN	Project	Proposal	Decision
21.	M/s Kalya Exports Nashik, Maharashtra	Extension for submission of 3 <sup>rd</sup> instalment documents till 30.11.2021.	IMAC approved the recommendation of TC for allowing extension till 30 <sup>th</sup> Nov 2021.
22.	M/s Dairy Power Ltd, Nashik, Maharashtra	Condonation of delay till 26.07.2021 in uploading documents for 3 <sup>rd</sup> instalment.	IMAC approved the recommendation of TC for condonation of delay for uploading of documents towards claim of 3 <sup>rd</sup> instalment, with stipulation that waiver for penalty be allowed only for the two months for the disruption due to second wave of Covid this year.
23.	M/s Heritage Foods Ltd, Palghar, Maharashtra	Condonation of delay till 15.09.2021 for submission of 3 <sup>rd</sup> instalment documents.	IMAC approved the recommendation of TC for condonation of delay for uploading of documents towards claim of 3 <sup>rd</sup> instalment, with stipulation that waiver for penalty be allowed only for the two months for the disruption due to second wave of Covid this year.
24.	M/s Vallhabha Milk Products Pvt Ltd, Yadadari Bhavanagiri, Karnataka	Condonation of delay till 15.09.2021 for submission of 3 <sup>rd</sup> instalment documents	IMAC approved the recommendation of TC for condonation of delay for uploading of documents towards claim of 3 <sup>rd</sup> instalment, with stipulation that waiver for penalty be allowed only for the two months for the disruption due to second wave of Covid this year.
25.	M/s MC Frost India, Surat, Gujarat	Request for suitable directions w.r.t. cancellation of the project due to non - submission of 90 days documents.	IMAC considered the recommendations of TC for cancellation of project. Promoter submitted that only CTE is pending for compliance and extension may be allowed. IMAC approved extension of time till end Nov 2021 for compliance of 90 days conditions, failing which project be considered as cancelled.

5. The meeting ended with vote of thanks to the Chair and each of the participants.

\*\*\*\*\*